

Project Name:	Batavia Station Square	Date:	18/08/2025
Project Location:	Geraldton	Day:	Monday
Project Number:	TCD-1816	Start:	6:00
Report Number:	84	Finish:	17:00

Temperature: 20 degrees Wind: 32 km/h NE Precip: 0mm

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager	11.5	Asmatullayev, Ikhtiyar	Labourer	10	Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager					Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor					Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
SKINNER, Jamie	Supervisor					Chester, Matt	Gas Fitter	8
						Mounsey, Matt	Gas Fitter	8
						Herring, Levin	Gas Fitter	
Total Indirect Personnel onsite:	1					Total Subcontractor on-site:		6
Total Indirect Personnel hours:	11.5					Total Subcontractor hours:		56
Total Direct Personnel onsite:	1							
Total Direct Personnel hours:	10							

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	5	6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	3				Site Sentry Tower		2
Watercart	WC04	4				Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	5						
Multi Roller	256	5						
Positrak SSL	SSL08	3						
Grader	SLS01							
5t Excavator	AMG 007							
1.5 Excavator	AMG 009							
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		40						

Awaiting Detail on Centrelink Carpark
Awaiting Crossing Details for Forrest Street
Awaiting Direction on Service Clash Forrest Street
Awaiting Feedback on Batters Treatment

TCD - Monthly Safety Focus:	Return to Work	
TCD - Daily Safety Focus:	Bunting and Barracading	
Hazards Reported:	Nil	
Incident Free Days	4	
Other Notes:		

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

TGS MB1119-05 Scheme D implemented

Cleaning and compacting around New/existing pits.	Cutting of Asphalt
Initial Pressure Test of Gas Main and Irrigation Mainline	Completed 1800 High Fencing to Eastern Boundary
Awaiting Compaction Results on Basecourse Layer 1	Forrest street tie-in cut and ready for box out

Photos

