

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	3/09/2025
Project Location:	Geraldton	Day:	Wednesday
Project Number:	TCD-1816	Start:	6:00
Report Number:	98	Finish:	18:30

WEATHER & GROUND CONDITIONS

Temperature: 21 degrees Wind: 46km/h SW Precip: 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	Khegan Brockman	Labourer	11
GRIFFITHS, Daniel	Project Manager	12.5	Hanly, Thomas	Operator	12	Daniel McAuffile	Operator	11
O'SHEA, John	Senior Project Engineer	12				Jachai Griffiths	Operator	
GRIFFITHS, Ashley	Supervisor					O'Brian, Jamie	Operator	11.5
LOW, June	HSET					O'Reilly, Sean	Operator	6
SKINNER, Jamie	Supervisor	12.5				Dixon, Warren	Irrigation Installer	
						Mosley, Joshua	Surveyor	6
						Vac Truck	Vacwest	1
Total Indirect Personnel onsite:	3							
Total Indirect Personnel hours:	37					Total Subcontractor on-site:		6
Total Direct Personnel onsite:	2					Total Subcontractor hours:		46.5
Total Direct Personnel hours:	24							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DAH:400	1	Sea Container 20ft	951200	1
Watercart	WC04	10				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1 t Excavator	SLS03					Temp Fence		1
14t Excavator with GPS	EX153	5						
5t Excavator	A118							
Padfoot/ Smooth Drum Roller	RR 03	5						
Multi Roller	256	5						
Positrak SSL	SSL08	5						
Grader	SLS01							
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
Total Plant and Equipment Hours:		35						

DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark
Kerbing Plan reissued by TCD
Awaiting Direction on Service Clash Forrest Street
Awaiting Confirmation on Batters Treatment
Awaiting finalised fencing details
Awaiting COGG confirmation on "Ballast Pile"
Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Underground Services
TCD - Daily Safety Focus:	Positive Comms
Hazards Reported:	Nil
Incident Free Days	13
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Installation of x2 25mm and x2 50mm sleeves into garden beds	Survey Ascon of entire road surface
Irrigation garden bed backfilling @Lot-106 heading south	Final trimming/Balancing @Lot 106-Chambers Way-Forrest

Photos

