

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	13/10/2025
Project Location:	Geraldton	Day:	Monday
Project Number:	TCD-1816	Start:	6:00
Report Number:	130	Finish:	18:30

WEATHER & GROUND CONDITIONS

Temperature: 24 degrees Wind: 46km/h SW Precip: 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	McAuliffe, Daniel	Operator	10
GRIFFITHS, Daniel	Project Manager	10	Hanly, Thomas	Operator	12	Mosley, Joshua	Surveyor	2
O'SHEA, John	Senior Project Engineer		McGahon, Aideen	Operator	12	Keady, Brendan	Operator	12
GRIFFITHS, Ashley	Supervisor					Griffiths, Jaquai	Operator	10
THOMPSON, Cheryl	HSET					Goodwin, Noah	Labourer	10
SKINNER, Jamie	Supervisor	12				Vac Truck	Operators	
TONER, Ultan	Supervisor	12				Kerbers	Labourer	40
Total Indirect Personnel onsite:	3							
Total Indirect Personnel hours:	34					Total Subcontractor on-site:		13
Total Direct Personnel onsite:	3					Total Subcontractor hours:		84
Total Direct Personnel hours:	36							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	3	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	5	Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	2				Site Sentry Tower		2
8T Excavator	AMG 014	4				Skip Bin		1
Mini Tipper	SLS05	2				Hydrocarbon Bund		1
1 t Excavator	SLS03	6				Temp Fence		1
8T Excavator (Wheeled)	BCC12	4						
14t Excavator with GPS	EX153	4						
Roller (1.5t)	R538	1						
Positrak SSL	SSL08	2						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
Total Plant and Equipment Hours:		33						

DELAYS-OPPORTUNITY

Verbal Instruction Given to End Cap Water at Forrest Street End
ATCO Gas has advised that Piece Up has not been scheduled ETA 3 Weeks (From 2/10/25)

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Prestart Checks
TCD - Daily Safety Focus:	Manual Handling
Hazards Reported:	Nil
Incident Free Days	12
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Verge Trimming for Pavers
Garden Bed Kerbing Works
Pit Setting (NBN and Power)
Exposure of Laterals in Tree Pits
ACP Mobilised at Site
Signage Installs

Photos

