

TCD DAILY FIELD REPORT									
Project Name:		Batavia Station Square					Date:		26/08/2025
Project Location:		Geraldton					Day:		Tuesday
Project Number:		TCD-1816					Start:		6:00
Report Number:		91					Finish:		17:00
WEATHER & GROUND CONDITIONS									
Temperature: 18 degrees Wind: 44 km/h SW Precip: 12.8mm									
PERSONNEL									
TCD Indirects			TCD Directs			Subcontractors			
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours	
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	11.5	Brockman,Khegan	Labourer		
GRIFFITHS, Daniel	Project Manager	11.5	Hanly,Thomas	Operator	11.5	Levy, Laurent	Operator		
O"SHEA, John	Senior Project Engineer					McAuffie, Daniel	Operator	5	
GRIFFITHS, Ashley	Supervisor	5				Griffiths, Jachai	Operator		
LOW, June	HSET					O'Brian, Jamie	Operator		
SKINNER,Jamie	Supervisor	11.5				O'Reilly,James	Operator		
						Chester, Matt	Gas Fitter		
						Mounsey, Matt	Gas Fitter		
						Herring, Levin	Gas Fitter		
						Mosley,Joshua	Surveyor	4	
Total Indirect Personnel onsite:	3								
Total Indirect Personnel hours:	28					Total Subcontractor on-site:	2		
Total Direct Personnel onsite:	2					Total Subcontractor hours:	27		
Total Direct Personnel hours:	23								
PLANT & EQUIPMENT									
Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty	
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1	
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1	
Watercart	WC04	SD				Site Sentry Tower		2	
Mini Tipper	SLS05	4				Skip Bin		1	
1 t Excavator	SLS03	SD				Hydrocarbon Bund		1	
Padfoot/ Smooth Drum Roller	RR 03	SD				Temp Fence		1	
Multi Roller	256								
Positrak SSL	SSL08	5							
Grader	SLS01	SD							
5t Excavator	AMG 007								
1.5 Excavator	AMG 009								
0	Repairs Required		N/A						
0	Scheduled Service		N/A						
0	Repairs required but operable		N/A						
Total Plant and Equipment Hours:		14							
DELAYS-OPPORTUNITY									
Awaiting COGG confirmation on detail of Centrelink Carpark									
Awaiting confirmation of Kerbing Plan									
Awaiting Direction on Service Clash Forrest Street									
Awaiting Confirmation on Batters Treatment									
Major rain damage Import of Basecourse Stopped-All staff redirected where possible									
Awaiting finalised fencing details									
Awaiting COGG confirmation on "Ballast Pile"									
HSEQ MESSAGES									
TCD - Monthly Safety Focus:		Return to Work							
TCD - Daily Safety Focus:		Bunting and Barracading							
Hazards Reported:		Nil							
Incident Free Days		6							
Other Notes									
INCIDENTS & REPORTS									
	QTY	Comments							
INCIDENT	0	NA							
IR	0	NA							
NCR	0	NA							
COMMUNICATIONS									
TGS MB1119-05 Scheme D implemented									
AMG Civil Demobilised									
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)									
Removal of kerb@Bayly st Tie-in									
Rain Affected Day- Minimal Production Site Mostly Stood Down									
Verge build up/Widening for Laterials prep									
Survey mark up of Lateral alignment									
Tip Run of excess concrete(kerbing)									

Photos



TCD DAILY FIELD REPORT									
Project Name:		Batavia Station Square					Date:		27/08/2025
Project Location:		Geraldton					Day:		Wednesday
Project Number:		TCD-1816					Start:		6:00
Report Number:		92					Finish:		17:00
WEATHER & GROUND CONDITIONS									
Temperature: 18 degrees Wind: 31km/h WSW Precip: 2.2mm									
PERSONNEL									
TCD Indirects			TCD Directs			Subcontractors			
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours	
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	11	Khegan Brockman	Labourer		
GRIFFITHS, Daniel	Project Manager	11.5	Hanly,Thomas	Operator	11	Laurent Levy	Operator		
O"SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10	
GRIFFITHS, Ashley	Supervisor					Jachai Griffiths	Operator		
LOW, June	HSET					O'Brian, Jamie	Operator		
SKINNER,Jamie	Supervisor	11.5				O'Reilly,James	Operator		
						Chester, Matt	Gas Fitter		
						Mounsey, Matt	Gas Fitter		
						Herring, Levin	Gas Fitter		
						Dixon, Warren	Irrigation Installer	4	
						Mosley,Joshua	Surveyor	2	
Total Indirect Personnel onsite:	2								
Total Indirect Personnel hours:	23					Total Subcontractor on-site:	3		
Total Direct Personnel onsite:	2					Total Subcontractor hours:	27		
Total Direct Personnel hours:	22								
PLANT & EQUIPMENT									
Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty	
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1	
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1	
Positrak	AMG 025	4				Site Sentry Tower		2	
Watercart	WC04	5				Skip Bin		1	
8T Excavator	AMG 014					Hydrocarbon Bund		1	
Mini Tipper	SLS05	4				Temp Fence		1	
1 t Excavator	SLS03								
Padfoot/ Smooth Drum Roller	RR 03								
Multi Roller	256								
Positrak SSL	SSL08	5							
Grader	SLS01	3							
0	Repairs Required		N/A						
0	Scheduled Service		N/A						
0	Repairs required but operable		N/A						
Total Plant and Equipment Hours:		26							
DELAYS-OPPORTUNITY									
Awaiting COGG confirmation on detail of Centrelink Carpark									
Awaiting confirmation of Kerbing Plan									
Awaiting Direction on Service Clash Forrest Street									
Awaiting Confirmation on Batters Treatment									
Major rain damage Import of Basecourse Stopped-All staff redirected where possible									
Awaiting finalised fencing details									
Awaiting COGG confirmation on "Ballast Pile"									
HSEQ MESSAGES									
TCD - Monthly Safety Focus:		Return to Work							
TCD - Daily Safety Focus:		Bunting and Barricading							
Hazards Reported:		Nil							
Incident Free Days		7							
Other Notes									
INCIDENTS & REPORTS									
	QTY	Comments							
INCIDENT	0	NA							
IR	0	NA							
NCR	0	NA							
COMMUNICATIONS									
TGS MB1119-05 Scheme D impletmented									
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)									
Lateral Installations									
Rain Affected Day- Minimal Production Site Mostly Stood Down									
Rain Affected Day									

Photos

