

## TCD DAILY FIELD REPORT

<b>Project Name:</b>	Batavia Station Square	<b>Date:</b>	1/10/2025
<b>Project Location:</b>	Geraldton	<b>Day:</b>	Wednesday
<b>Project Number:</b>	TCD-1816	<b>Start:</b>	6:00
<b>Report Number:</b>	120	<b>Finish:</b>	18:30

## WEATHER & GROUND CONDITIONS

Temperature: 25 degrees Wind: 44km/h S Precip: 0 mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer		McAuffie, Daniel	Operator	10
GRIFFITHS, Daniel	Project Manager	12	Hanly, Thomas	Operator		Mosley, Joshua	Surveyor	6
O'SHEA, John	Senior Project Engineer	12	McGahon, Aideen	Operator	12	Keady, Brendan	Operator	12
GRIFFITHS, Ashley	Supervisor	10				Griffiths, Jaquai	Operator	10
THOMPSON, Cheryl	HSET					Geraldton Natural Limestone	Labourers	20
SKINNER, Jamie	Supervisor					Superstruct	Concreters	40
TONER, Ultan	Supervisor	12				Ivac	Vac Truck	20
<b>Total Indirect Personnel onsite:</b>	<b>4</b>							
<b>Total Indirect Personnel hours:</b>	<b>46</b>					<b>Total Subcontractor on-site:</b>	<b>13</b>	
<b>Total Direct Personnel onsite:</b>	<b>1</b>					<b>Total Subcontractor hours:</b>	<b>118</b>	
<b>Total Direct Personnel hours:</b>	<b>12</b>							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	5				Site Sentry Tower		2
8T Excavator	AMG 014	8				Skip Bin		1
Mini Tipper	SLS05	1				Hydrocarbon Bund		1
1 t Excavator	SLS03	2				Temp Fence		1
8T Excavator (Wheeled)	BCC12							
14t Excavator with GPS	EX153	9						
Roller (1.5t)	R538							
5t Excavator	A118							
Padfoot/ Smooth Drum Roller	RR 03	7						
Multi Roller	256	4						
Positrak SSL	SSL08	8						
Grader	SLS01	10.5						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
<b>Total Plant and Equipment Hours:</b>		<b>59.5</b>						

## DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark  
Awaiting Confirmation on Batters Treatment  
Awaiting finalised fencing details  
Awaiting COGG confirmation on "Ballast Pile"  
Instructions Provided for Laneway Sewer, Drainage

## HSEQ MESSAGES

<b>TCD - Monthly Safety Focus:</b>	Prestart Checks
<b>TCD - Daily Safety Focus:</b>	SIMOPS
<b>Hazards Reported:</b>	Nil
<b>Incident Free Days</b>	2
<b>Other Notes</b>	

## INCIDENTS & REPORTS

	QTY	Comments
<b>INCIDENT</b>	<b>0</b>	NA
<b>IR</b>	<b>0</b>	NA
<b>NCR</b>	<b>0</b>	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Final Trim Basecourse NDM Testing and Drybacks
Placed Water Pipework
Ongoing Vacuum Excavating Corner of Chambers and Monument
Form and Pour Concrete Ramps

Photos

