



**TCD DAILY FIELD REPORT**

<b>Project Name:</b>	Batavia Station Square	<b>Date:</b>	4/07/2025
<b>Project Location:</b>	Geraldton	<b>Day:</b>	Friday
<b>Project Number:</b>	TCD-1816	<b>Start:</b>	7:00
<b>Report Number:</b>	46	<b>Finish:</b>	17:00

**WEATHER & GROUND CONDITIONS**

Temperature: 20 degrees Wind: 43 km/h SSW Precip: 2.4 mm

**PERSONNEL**

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	10
LOW, June	HSET					O'Brian, Jamie	Operator	9
						Rixon, Ian	Operator	9
<b>Total Indirect Personnel onsite:</b>	<b>2</b>					<b>Total Subcontractor on-site:</b>		<b>6</b>
<b>Total Indirect Personnel hours:</b>	<b>20</b>					<b>Total Subcontractor hours:</b>		<b>58</b>
<b>Total Direct Personnel onsite:</b>	<b>0</b>							
<b>Total Direct Personnel hours:</b>	<b>0</b>							

**PLANT & EQUIPMENT**

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	5	6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025	5				Site Sentry Tower		2
Watercart	WC04	5				Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	3						
Positrak SSL	SSL08	10						
Grader	SLS01							
1.5 Excavator	AMG 009	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
<b>Total Plant and Equipment Hours:</b>		<b>53</b>						

**DELAYS-OPPORTUNITY**

Watercorp unable to provide pressure main shut down 5/7/25

**HSEQ MESSAGES**

<b>TCD - Monthly Safety Focus:</b>	Return to Work
<b>TCD - Daily Safety Focus:</b>	Manual Handling
<b>Hazards Reported:</b>	Nil
<b>Incident Free Days</b>	47
<b>Other Notes</b>	

**INCIDENTS & REPORTS**

	QTY	Comments
<b>INCIDENT</b>	<b>0</b>	NA
<b>IR</b>	<b>0</b>	NA
<b>NCR</b>	<b>0</b>	NA

**COMMUNICATIONS**

TGS MB1119-01 Implemented

Rain Affected Day

**PRODUCTION (CONSTRUCTION STATUS & PROGRESS)**

Trimming of Batters
Ongoing Underground Excavation and Pipe Backfill
Completion of Caisson Works Forrest Street
Gas Materials and Irrigation Sleeves onsite

PHOTOS

