

<b>Project Name:</b>	Batavia Station Square	Date:	1/09/2025
<b>Project Location:</b>	Geraldton	Day:	Monday
<b>Project Number:</b>	TCD-1816	Start:	6:00
<b>Report Number:</b>	96	Finish:	18:00

**WEATHER & GROUND CONDITIONS**  
Temperature: 20 degrees Wind: 35km/h S Precip: 0 mm

PERSONNEL								
TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	11.5	Brockman, Khegan	Labourer	10
GRIFFITHS, Daniel	Project Manager	11.5	Hanly, Thomas	Operator	11.5	McAuliffe, Daniel	Operator	10
O'SHEA, John	Senior Project Engineer					O'Brian, Jamie	Operator	10
GRIFFITHS, Ashley	Supervisor					O'Reilly, Sean	Operator	11
LOW, June	HSET					Dixon, Warren	Irrigation Installer	5
SKINNER, Jamie	Supervisor	11.5				Mosley, Joshua	Surveyor	5
Total Indirect Personnel onsite:	2							
Total Indirect Personnel hours:	23					Total Subcontractor on-site:		6
Total Direct Personnel onsite:	2					Total Subcontractor hours:		51
Total Direct Personnel hours:	23							

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DAH:400	1	Sea Container 20ft	951200	1
Watercart	WC04	10				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1 t Excavator	SLS03					Temp Fence		1
14t Excavator with GPS	EX197	3						
5t Excavator	A118	5						
Padfoot/ Smooth Drum Roller	RR 03	5						
Multi Roller	256	5						
Positrak SSL	SSL08	5						
Grader	SLS01	9						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
Total Plant and Equipment Hours:		47						

<p>Awaiting COGG confirmation on detail of Centrelink Carpark</p> <p>Awaiting Kerbing Plan being Amended by TCD</p> <p>Awaiting Direction on Service Clash Forrest Street</p> <p>Awaiting Confirmation on Batters Treatment</p> <p>Awaiting finalised fencing details</p> <p>Awaiting COGG confirmation on "Ballast Pile"</p> <p>Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal</p>
---

TCD - Monthly Safety Focus:		Underground Services
TCD - Daily Safety Focus:		Pre-starts
Hazards Reported:		Nil
Incident Free Days		11
Other Notes:		

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

## TGS MB1119-05 Scheme D implemented

Irrigation trenching-East side Sump heading South	Think-water tap into 40mm Comms for solinoids
Irrigation trenching@Lot-106 heading North	
Forrest street excess material removal and asphalt box-out	
Bayly street Box-out of excess material for sub-grade preparation	

Photos



## TCD DAILY FIELD REPORT

<b>Project Name:</b>	Batavia Station Square	<b>Date:</b>	2/09/2025
<b>Project Location:</b>	Geraldton	<b>Day:</b>	Tuesday
<b>Project Number:</b>	TCD-1816	<b>Start:</b>	6:00
<b>Report Number:</b>	97	<b>Finish:</b>	18:00

## WEATHER & GROUND CONDITIONS

Temperature: 23 degrees Wind: 25km/h E Precip: 0 mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	Brockman, Khegan	Labourer	10
GRIFFITHS, Daniel	Project Manager	12	Hanly, Thomas	Operator	12	McAuliffe, Daniel	Operator	11
O'SHEA, John	Senior Project Engineer					O'Brian, Jamie	Operator	11
GRIFFITHS, Ashley	Supervisor					O'Reilly, Sean	Operator	12
LOW, June	HSET					Dixon, Warren	Irrigation Installer	5
SKINNER, Jamie	Supervisor	12				Mosley, Joshua	Surveyor	5
<b>Total Indirect Personnel onsite:</b>	<b>2</b>					<b>Total Subcontractor on-site:</b>		<b>6</b>
<b>Total Indirect Personnel hours:</b>	<b>24</b>					<b>Total Subcontractor hours:</b>		<b>54</b>
<b>Total Direct Personnel onsite:</b>	<b>2</b>							
<b>Total Direct Personnel hours:</b>	<b>24</b>							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DAH:400	1	Sea Container 20ft	951200	1
Watercart	WC04	10				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1 t Excavator	SLS03					Temp Fence		1
14t Excavator with GPS								
5t Excavator	A118	5						
Padfoot/ Smooth Drum Roller	RR 03	5						
Multi Roller	256	5						
Positrak SSL	SSL08	5						
Grader	SLS01	9						
<b>3</b>	Repairs Required		Steel Drum Roller Broken Belt, Multi Roller Required Jump Start, DPU Starter Motor Replaced					
<b>0</b>	Scheduled Service		N/A					
<b>0</b>			N/A					
<b>Total Plant and Equipment Hours:</b>		<b>44</b>						

## DELAYS-OPPORTUNITY

Awaiting COGG confirmation on detail of Centrelink Carpark  
 Awaiting Kerbing Plan being Amended by TCD  
 Awaiting Direction on Service Clash Forrest Street  
 Awaiting Confirmation on Batters Treatment  
 Awaiting finalised fencing details  
 Awaiting COGG confirmation on "Ballast Pile"  
 Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal  
 COGG Advised they required individual dryback testing testing performed

<b>TCD - Monthly Safety Focus:</b>	Underground Services
<b>TCD - Daily Safety Focus:</b>	SIMOPS
<b>Hazards Reported:</b>	Nil
<b>Incident Free Days</b>	12
<b>Other Notes</b>	

## INCIDENTS & REPORTS

	QTY	Comments
<b>INCIDENT</b>	<b>0</b>	NA
<b>IR</b>	<b>0</b>	NA
<b>NCR</b>	<b>0</b>	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Irrigation Backfill@East side Lot-106 heading South Think-water tap into 40mm Comms for solinoids and box install  
 Irrigation trenching@Lot-106 heading North Think-water Installation of Irrigation East side  
 Final trimming/Balancing Lot 106 heading South  
 Final trimming/Balancing Chambers Way



