

## TCD DAILY FIELD REPORT

<b>Project Name:</b>	Batavia Station Square	<b>Date:</b>	25/09/2025
<b>Project Location:</b>	Geraldton	<b>Day:</b>	Thursday
<b>Project Number:</b>	TCD-1816	<b>Start:</b>	6:00
<b>Report Number:</b>	117	<b>Finish:</b>	18:30

## WEATHER & GROUND CONDITIONS

Temperature: 30 degrees Wind: 30km/h S Precip: 0 mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	Daniel McAuffile	Operator	10
GRIFFITHS, Daniel	Project Manager	12	Hanly, Thomas	Operator	12	Mosley, Joshua	Surveyor	6
O'SHEA, John	Senior Project Engineer		McGahon, Aideen	Operator	12	Mullin, Connell	Operator	12
GRIFFITHS, Ashley	Supervisor							
THOMPSON, Cheryl	HSET					Geraldton Natural Limestone	Labourers	40
SKINNER, Jamie	Supervisor							
TONER, Ultan	Supervisor	12						
<b>Total Indirect Personnel onsite:</b>	<b>2</b>							
<b>Total Indirect Personnel hours:</b>	<b>24</b>					<b>Total Subcontractor on-site:</b>		<b>13</b>
<b>Total Direct Personnel onsite:</b>	<b>3</b>					<b>Total Subcontractor hours:</b>		<b>68</b>
<b>Total Direct Personnel hours:</b>	<b>36</b>							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	4	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	5				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1 t Excavator	SLS03	2				Temp Fence		1
14t Excavator with GPS	EX153	8						
5t Excavator	A118	2						
Padfoot/ Smooth Drum Roller	RR 03							
Multi Roller	256							
Positrak SSL	SSL08	5						
6 Wheel Tipper	T091	5						
Grader	SLS01	8						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
<b>Total Plant and Equipment Hours:</b>		<b>39</b>						

## DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark  
Awaiting Direction on Service Clash Forrest Street  
Awaiting Confirmation on Batters Treatment  
Awaiting finalised fencing details  
Awaiting COGG confirmation on "Ballast Pile"  
Instructions Provided for Laneway Sewer, Drainage

## HSEQ MESSAGES

**TCD - Monthly Safety Focus:** Underground Services  
**TCD - Daily Safety Focus:** SIMOPS  
**Hazards Reported:** Nil  
**Incident Free Days** 4  
**Other Notes**

## INCIDENTS & REPORTS

	QTY	Comments
<b>INCIDENT</b>	<b>0</b>	NA
<b>IR</b>	<b>0</b>	NA
<b>NCR</b>	<b>0</b>	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Subbase Import Monument Parade to Bayley  
Trimming of batters/ Footpath area  
Limestone Block Install  
Boxout of Limestone Blocks

Photos

