

TCD DAILY FIELD REPORT									
Project Name:		Batavia Station Square					Date:		28/08/2025
Project Location:		Geraldton					Day:		Thursday
Project Number:		TCD-1816					Start:		6:00
Report Number:		93					Finish:		18:00
WEATHER & GROUND CONDITIONS									
Temperature: 17 degrees Wind: 31km/h WSW Precip: 1mm									
PERSONNEL									
TCD Indirects			TCD Directs			Subcontractors			
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours	
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	11.5	Khegan Brockman	Labourer	10	
GRIFFITHS, Daniel	Project Manager	11.5	Hanly,Thomas	Operator	11.5	Laurent Levy	Operator		
O"SHEA, John	Senior Project Engineer					Daniel McAuffile	Operator	10	
GRIFFITHS, Ashley	Supervisor					Jachai Griffiths	Operator		
LOW, June	HSET					O'Brian, Jamie	Operator	10	
SKINNER,Jamie	Supervisor	11.5				O'Reilly,James	Operator		
						Chester, Matt	Gas Fitter		
						Mounsey, Matt	Gas Fitter		
						Herring, Levin	Gas Fitter		
						Dixon, Warren	Irrigation Installer	5	
						Mosley,Joshua	Surveyor	2	
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:		5	
Total Indirect Personnel hours:	23					Total Subcontractor hours:		37	
Total Direct Personnel onsite:	2								
Total Direct Personnel hours:	23								
PLANT & EQUIPMENT									
Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty	
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1	
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1	
Positrak	AMG 025	2				Site Sentry Tower		2	
Watercart	WC04	9				Skip Bin		1	
8T Excavator	AMG 014					Hydrocarbon Bund		1	
Mini Tipper	SLS05					Temp Fence		1	
1 t Excavator	SLS03								
Padfoot/ Smooth Drum Roller	RR 03	5							
Multi Roller	256								
Positrak SSL	SSL08	5							
Grader	SLS01	9							
5t Excavator	AMG 007								
1.5 Excavator	AMG 009								
0	Repairs Required		N/A						
0	Scheduled Service		N/A						
0	Repairs required but operable		N/A						
Total Plant and Equipment Hours:		35							
DELAYS-OPPORTUNITY									
Awaiting COGG confirmation on detail of Centrelink Carpark									
Awaiting Kerbing Plan being Amended by TCD									
Awaiting Direction on Service Clash Forrest Street									
Awaiting Confirmation on Batters Treatment									
Import of Basecourse Recommenced									
Awaiting finalised fencing details									
Awaiting COGG confirmation on "Ballast Pile"									
Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal									
HSEQ MESSAGES									
TCD - Monthly Safety Focus:		Return to Work							
TCD - Daily Safety Focus:		Simops							
Hazards Reported:		Nil							
Incident Free Days		8							
Other Notes									
INCIDENTS & REPORTS									
	QTY	Comments							
INCIDENT	0	NA							
IR	0	NA							
NCR	0	NA							
COMMUNICATIONS									
TGS MB1119-05 Scheme D implemented									
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)									
Lateral Trenching and Install									
Importing Base-course @ Bayley Lot 106 Heading south									
Construction of access track from Bayley to Lot 106 to eliminate contamination									
Installation of 100mm sleeve for irrigation underneath concrete ramp									

Photos

