

## TCD DAILY FIELD REPORT

<b>Project Name:</b>	Batavia Station Square	<b>Date:</b>	21/09/2025
<b>Project Location:</b>	Geraldton	<b>Day:</b>	Sunday
<b>Project Number:</b>	TCD-1816	<b>Start:</b>	6:00
<b>Report Number:</b>	113	<b>Finish:</b>	17:00

## WEATHER & GROUND CONDITIONS

Temperature: 30 degrees Wind: 44km/h E Precip: 0 mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	11	Khegan Brockman	Labourer	0
GRIFFITHS, Daniel	Project Manager	10	Hanly, Thomas	Operator	11	Daniel McAuffie	Operator	0
O'SHEA, John	Senior Project Engineer		McGahon, Aideen	Operator	11	O'Brian, Jamie	Operator	0
GRIFFITHS, Ashley	Supervisor					Mosley, Joshua	Surveyor	0
THOMPSON, Cheryl	HSET					Mullin, Connell	Operator	11
SKINNER, Jamie	Supervisor							
TONER, Uiltan	Supervisor	11						
						<b>Pavers (ACP)</b>		
						Yelland, Tony	Paving Foreman	8
						Pavers x 5	Pavers	40
						<b>Oaks Civil</b>		
						Traffic Controllers x5	Traffic Controller	37.5
<b>Total Indirect Personnel onsite:</b>	<b>2</b>							
<b>Total Indirect Personnel hours:</b>	<b>21</b>					<b>Total Subcontractor on-site:</b>		<b>13</b>
<b>Total Direct Personnel onsite:</b>	<b>3</b>					<b>Total Subcontractor hours:</b>		<b>96.5</b>
<b>Total Direct Personnel hours:</b>	<b>33</b>							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	2	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	3				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05	5				Hydrocarbon Bund		1
1 t Excavator	SLS03	5				Temp Fence		1
14t Excavator with GPS	EX153	7						
5t Excavator	A118	2						
Padfoot/ Smooth Drum Roller	RR 03							
Multi Roller	256							
Positrak SSL	SSL08	5						
6 Wheel Tipper	T091							
Grader	SLS01							
0	Repairs Required		N/A					
1	Scheduled Service		Smooth Drum Roller					
0			N/A					
<b>Total Plant and Equipment Hours:</b>		<b>29</b>						

## DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark  
Kerbing Plan reissued by TCD  
Awaiting Direction on Service Clash Forrest Street  
Awaiting Confirmation on Batters Treatment  
Awaiting finalised fencing details  
Awaiting COGG confirmation on "Ballast Pile"  
Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal  
Noted Additional Material needed to be removed beneath the pavers  
Confirmed alignment shift of south eastern tie in to flush kerb alignment

## HSEQ MESSAGES

<b>TCD - Monthly Safety Focus:</b>	Underground Services
<b>TCD - Daily Safety Focus:</b>	Shut Down Area, Positive Comms and Keep Clear of Machinery
<b>Hazards Reported:</b>	Nil
<b>Incident Free Days</b>	0
<b>Other Notes</b>	

## INCIDENTS & REPORTS

	QTY	Comments
<b>INCIDENT</b>	<b>1</b>	Excavator Bucket made contact with Loader Light
<b>IR</b>	<b>0</b>	NA
<b>NCR</b>	<b>0</b>	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented  
TGS MB1119-07A implemented  
Road Opened at Approx 1530 Aftercare Signage Installed

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Completion of Paving Install  
Boxing out of Limestone Block Pits  
Temp Reinstatement of Verges in Shutdown Area Reinstallation of original site fencing  
Trimming of batters and verges

Photos

