

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	11/08/2025
Project Location:	Geraldton	Day:	Monday
Project Number:	TCD-1816	Start:	7:00
Report Number:	77	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 19 degrees Wind: 18 km/h SW Precip: 0

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
SKINNER,JAMIE	Supervisor	11.5				O'Reilly,James	Operator	10
						Simpson,Joshua	Labourer	10
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
						Mosley,Joshua	Surveyor	2
Total Indirect Personnel onsite:	0					Total Subcontractor on-site:		7
Total Indirect Personnel hours:	32.5					Total Subcontractor hours:		62
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	LD-011	10	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025					Site Sentry Tower		2
Watercart	A1-109	1				Skip Bin		1
8T Excavator	AMG 014	5				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	10						
Positrak SSL	SSL08	10						
Grader	SLS01	10						
5t Excavator	AMG 007							
1.5 Excavator	AMG 009	5						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		39						

DELAYS-OPPORTUNITY

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Simops
Hazards Reported:	Nil
Incident Free Days	77
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D impletmented

COGG Inspected Subgrade 2:30

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing underground services Bayly st end - Water/gas/power install
Install of Coms pit for future sub-division Ally way widening + verge build up
Subgrade cut and windrow + pick up spoil with Loader
Soil tester onsite to complete supplimentary subgrade soil tests

PHOTOS

