



TCD DAILY FIELD REPORT

Project Name: Batavia Station Square
Project Location: Geraldton
Project Number: TCD-1816
Report Number: 71

Date: 5/08/2025
Day: Tuesday
Start: 7:00
Finish: 17:00

WEATHER & GROUND CONDITIONS

Temperature: 19 degrees **Wind** 30km/h NE **Precip:** 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khagan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor					O'Brian, Jamie	Operator	10
LOW, June	HSET					Simpson, Josh	Operator	10
SKINNER, Jamie	Supervisor	10				O'Reilly, James	Operator	10
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:		5
Total Indirect Personnel hours:	20					Total Subcontractor hours:		50
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	5	6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025					Site Sentry Tower		2
Watercart	WC04	5				Skip Bin		1
8T Excavator	AMG 014					Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	5						
Positrak SSL	SSL08	6						
Grader	SLS01	5						
5t Excavator	AMG 007							
1.5 Excavator	AMG 009							
5t Excavator	AA 25	5						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		36						

DELAYS-OPPORTUNITY

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Speaking up
TCD - Daily Safety Focus:	Lifting
Hazards Reported:	Nil
Incident Free Days	73
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing cutting of Drainage pits
Construction of Trial Pad
Install Flushing/ Air Valves to Mainline
Pushed Laterals through sleeve
Rough Set Pits to irrigation mainline
Install headwall in sump
Ongoing Subgrade Prep

