

### TCD DAILY FIELD REPORT

<b>Project Name:</b>	Batavia Station Square	<b>Date:</b>	25/10/2025
<b>Project Location:</b>	Geraldton	<b>Day:</b>	Saturday
<b>Project Number:</b>	TCD-1816	<b>Start:</b>	6:00
<b>Report Number:</b>	140	<b>Finish:</b>	18:30

### WEATHER & GROUND CONDITIONS

Temperature: 23 Degrees, Wind: 41km/h SW, Precip: 0.4 mm

### PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer		McAuliffe, Daniel	Operator	
GRIFFITHS, Daniel	Project Manager	12	McGahon, Aileen	Operator		Mosley, Joshua	Surveyor	
O'SHEA, John	Senior Project Engineer					Keady, Brendan	Operator	12
GRIFFITHS, Ashley	Supervisor					Griffiths, Jaquai	Operator	
THOMPSON, Cheryl	HSET					Asphalters	Asphalters	
SKINNER, Jamie	Supervisor					Vac Truck	Labourers	
TONER, Ultan	Supervisor					Ferstat, Frank	Operator	
JOGL, Amit	Project Engineer	12				Ferstat, Blair	Concretor	
						McConnell, Adam	Labourer	12
<b>Total Indirect Personnel onsite:</b>	<b>2</b>		<b>Total Direct Personnel onsite:</b>	<b>0</b>		<b>Total Subcontractor on-site:</b>	<b>2</b>	
<b>Total Indirect Personnel hours:</b>	<b>24</b>		<b>Total Direct Personnel hours:</b>	<b>0</b>		<b>Total Subcontractor hours:</b>	<b>24</b>	

### PLANT & EQUIPMENT

Plant	ID	Hrs	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	4	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	2				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1t Excavator	SLS03					Temp Fence		1
8T Excavator (Wheeled)	BCC12	2						
14t Excavator with GPS	EX153	6						
Roller (1.5t)	R538							
Positrak SSL	SSL08							
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
<b>Total Plant and Equipment Hours:</b>		<b>14</b>						

### DELAYS-OPPORTUNITY

ATCO Gas has advised that Piece Up has not been scheduled ETA 3 Weeks (From 2/10/25)  
 Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard protection is not compatible with block height nominated in documentation.  
 Survey data collected for potentially problematic paving areas on foreshore/museum intersection and Forrest street to advise if additional adjustments required.  
 Lateral reticulation pipes hit multiple times during NBN pit installation due to relocation within NBN alignment. Multitude of rework identified.  
 Vacuum truck used for lightpoles in locations indicating possible service interfaces.  
 Chambers monument lightpole impacted by relocated services  
 Lightpole adjoining southern wombat interfacing with relocated electrical needed to be relocated closer to road. Lightpole inside garden bed relocated outside garden bed at client direction  
 Changes occurred after light poles were vacuum excavated.  
 Final Level of Northern Lots Determined  
 Issues around Traffic Control have been identified

### HSEQ MESSAGES

<b>TCD - Monthly Safety Focus:</b>	<b>Prestart Checks</b>
<b>TCD - Daily Safety Focus:</b>	SIMOPS
<b>Hazards Reported:</b>	Nil
<b>Incident Free Days</b>	23
<b>Other Notes</b>	NA

### INCIDENTS & REPORTS

	QTY	Comments
<b>INCIDENT</b>	0	NA
<b>IR</b>	0	NA
<b>NCR</b>	0	NA

### COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

### PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

General Site Tidy  
 Topping up Northern Lots

### Photos

