

TCD DAILY FIELD REPORT									
Project Name:		Batavia Station Square					Date:		23/08/2025
Project Location:		Geraldton					Day:		Saturday
Project Number:		TCD-1816					Start:		6:00
Report Number:		89					Finish:		17:00
WEATHER & GROUND CONDITIONS									
Temperature: 19 degrees Wind: 54 km/h NW Precip: 0.4mm									
PERSONNEL									
TCD Indirects			TCD Directs			Subcontractors			
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours	
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	10	Khegan Brockman	Labourer		
GRIFFITHS, Daniel	Project Manager	10	Hanly,Thomas	Operator	10	Laurent Levy	Operator	10	
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator		
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator		
LOW, June	HSET					O'Brian, Jamie	Operator		
SKINNER,Jamie	Supervisor					O'Reilly,James	Operator		
						Chester, Matt	Gas Fitter		
						Mounsey, Matt	Gas Fitter		
						Herring, Levin	Gas Fitter		
						Mosley,Joshua	Surveyor		
Total Indirect Personnel onsite:	2								
Total Indirect Personnel hours:	20					Total Subcontractor on-site:		3	
Total Direct Personnel onsite:	2					Total Subcontractor hours:		27	
Total Direct Personnel hours:	20								
PLANT & EQUIPMENT									
Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty	
Komatsu WA320	FWL18	4	Hilux	DLV90	1	Office 40ft	9255540	1	
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1	
Positrak	AMG 025	4				Site Sentry Tower		2	
Watercart	WC04					Skip Bin		1	
8T Excavator	AMG 014					Hydrocarbon Bund		1	
Mini Tipper	SLS05	4				Temp Fence		1	
1 t Excavator	SLS03								
Padfoot/ Smooth Drum Roller	RR 03								
Multi	256								
Positrak SSL	SSL08	5							
Grader	SLS01								
5t Excavator	AMG 007								
1.5 Excavator	AMG 009								
0	Repairs Required		N/A						
0	Scheduled Service		N/A						
0	Repairs required but operable		N/A						
Total Plant and Equipment Hours:		17							
DELAYS-OPPORTUNITY									
Awaiting COGG confirmation of detail on Centrelink Awaiting Approval of Kerbing Markup Awaiting Direction on Service Clash Forrest Street Awaiting Feedback on Batters Treatment									
HSEQ MESSAGES									
TCD - Monthly Safety Focus:		Return to Work							
TCD - Daily Safety Focus:		Fencing and Barricading							
Hazards Reported:		Nil							
Incident Free Days		3							
Other Notes									
INCIDENTS & REPORTS									
	QTY	Comments							
INCIDENT	0	NA							
IR	0	NA							
NCR	0	NA							
COMMUNICATIONS									
TGS MB1119-05 Scheme D implemented									
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)									
Cleanup of Bayley Street End									
Underground Services and Cable Pulling Bayley Street End									
Re-construction of Wind Affected Fences									
Removal of Brickwork Across Bayley Street									

Photos



TCD DAILY FIELD REPORT									
Project Name:		Batavia Station Square					Date:		25/08/2025
Project Location:		Geraldton					Day:		Monday
Project Number:		TCD-1816					Start:		6:00
Report Number:		90					Finish:		17:00
WEATHER & GROUND CONDITIONS									
Temperature: 15 degrees Wind: 78 km/h NE Precip: 9.4mm									
PERSONNEL									
TCD Indirects			TCD Directs			Subcontractors			
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours	
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	10	Khegan Brockman	Labourer		
GRIFFITHS, Daniel	Project Manager	11	Hanly,Thomas	Operator	10	Laurent Levy	Operator	10	
O'SHEA, John	Senior Project Engineer					Daniel McAuffile	Operator	1	
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator		
LOW, June	HSET					O'Brian, Jamie	Operator	1	
SKINNER,Jamie	Supervisor					O'Reilly,James	Operator		
						Chester, Matt	Gas Fitter		
						Mounsey, Matt	Gas Fitter		
						Herring, Levin	Gas Fitter		
						Mosley,Joshua	Surveyor		
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:		3	
Total Indirect Personnel hours:	21					Total Subcontractor hours:		27	
Total Direct Personnel onsite:	2								
Total Direct Personnel hours:	20								
PLANT & EQUIPMENT									
Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty	
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1	
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1	
Positrak	AMG 025	5				Site Sentry Tower		2	
Watercart	WC04	SD				Skip Bin		1	
8T Excavator	AMG 014					Hydrocarbon Bund		1	
Mini Tipper	SLS05	4				Temp Fence		1	
1 t Excavator	SLS03	3							
Padfoot/ Smooth Drum Roller	RR 03	SD							
Multi	256								
Positrak SSL	SSL08	3							
Grader	SLS01	SD							
5t Excavator	AMG 007								
1.5 Excavator	AMG 009								
0	Repairs Required		N/A						
0	Scheduled Service		N/A						
0	Repairs required but operable		N/A						
Total Plant and Equipment Hours:		15							
DELAYS-OPPORTUNITY									
Awaiting COGG confirmation on detail of Centrelink Carpark Awaiting Approval of Kerbing Markup Awaiting Direction on Service Clash Forrest Street Awaiting Feedback on Batters Treatment Major rain damage Import of Basecourse Stopped-All staff redirected where possible									
HSEQ MESSAGES									
TCD - Monthly Safety Focus:		Return to Work							
TCD - Daily Safety Focus:		Manual Handling							
Hazards Reported:		Nil							
Incident Free Days		5							
Other Notes									
INCIDENTS & REPORTS									
	QTY	Comments							
INCIDENT	0	NA							
IR	0	NA							
NCR	0	NA							
COMMUNICATIONS									
TGS MB1119-05 Scheme D implemtented									
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)									
Rain Affected Day- Minimal Production Site Mostly Stood Down									
Reconstruction of Fences									
Backfilling of Trenches Bayley Street									
Dewatering of Site									
Minor Tidy Up Works Bayley Street									

Photos

