

Project Name:	Batavia Station Square	Date:	19/08/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	6:00
Report Number:	85	Finish:	17:00

Temperature: 23 degrees Wind: 56 km/h W Precip: 0mm

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	10	Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11.5				Laurent Levy	Operator	10
O"SHEA, John	Senior Project Engineer					Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
SKINNER, Jamie	Supervisor	11.5				O'Reilly, James	Operator	
						Chester, Matt	Gas Fitter	4
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
						Mosley, Joshua	Surveyor	2
Total Indirect Personnel onsite:	3					Total Subcontractor on-site:		6
Total Indirect Personnel hours:	33					Total Subcontractor hours:		46
Total Direct Personnel onsite:	1							
Total Direct Personnel hours:	10							

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	4				Site Sentry Tower		2
Watercart	WC04	5				Skip Bin		1
8T Excavator	AMG 014					Hydrocarbon Bund		1
Mini Tipper	SLS05	4				Temp Fence		1
1 t Excavator	SLS03							
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08	5						
Grader	SLS01	5						
5t Excavator	AMG 007							
1.5 Excavator	AMG 009							
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		28						

<p>Awaiting Detail on Centrelink Carpark</p> <p>Awaiting Crossing Details for Forrest Street</p> <p>Awaiting Direction on Service Clash Forrest Street</p> <p>Awaiting Feedback on Batters Treatment</p>
--

TCD - Monthly Safety Focus:	Return to Work	
TCD - Daily Safety Focus:	Take Care Around Key Services	
Hazards Reported:	Nil	
Incident Free Days	5	
Other Notes:		

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

TGS MB1119-05 Scheme D implemented

.Cleaning and compacting around New/existing pits.	.Moved 250mm sleeve ready for Foreshore shut works
.Trimming Lot batters with grader ready for final with Excavator	.Forrest street tie-in cut and ready for box out
.Irrigation Mainline Pressure Test	.Multi-rolling @chambers
.Fill up watermain for pressure test	

Photos

