



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	24/05/2025
Project Location:	Geraldton	Day:	Saturday
Project Number:	TCD-1816	Start:	7:00
Report Number:	16	Finish:	16:00

WEATHER & GROUND CONDITIONS

Temperature: 21 degrees Wind: 16 km/h N Precip: 0.6mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khagan Brockman	Labourer	
GRIFFITHS, Daniel	Project Manager					Laurent Levy	Operator	9
GRIFFITHS, Ashley	Supervisor	9				Daniel McAuffie	Operator	8
						Jachai Griffiths	Operator	
Total Indirect Personnel onsite:	1					Total Subcontractor on-site:	2	
Total Indirect Personnel hours:	9					Total Subcontractor hours:	17	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025					Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	9				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	8						
Grader	SLS01	5						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		24						

DELAYS-OPPORTUNITY

Issues with existing basecourse in lots identified

HSEQ MESSAGES

TCD - Monthly Safety Focus:	JHA
TCD - Daily Safety Focus:	Postive Comms
Hazards Reported:	Nil
Incident Free Days	20
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Potential issue identified with existing gravel carpark tbc

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing mixing of basecourse with clean won material

Commence Excavation of 300mm Drainage Lines

Discovery of old sewer line not on DBYD

PHOTOS

