



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	7/07/2025
Project Location:	Geraldton	Day:	Monday
Project Number:	TCD-1816	Start:	7:00
Report Number:	46	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 20 degrees Wind: 69 km/h WSW Precip: 8.6 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	5
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	5
GRIFFITHS, Ashley	Supervisor					Jachai Griffiths	Operator	10
LOW, June	HSET					O'Brian, Jamie	Operator	
						Rixon, Ian	Operator	
						Goodwin, Noah	Labourer	8
Total Indirect Personnel onsite:	1					Total Subcontractor on-site:		5
Total Indirect Personnel hours:	10					Total Subcontractor hours:		38
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	10	6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	3				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08	2						
Grader	SLS01							
1.5 Excavator	AMG 009	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		35						

DELAYS-OPPORTUNITY

Watercorp unable to provide pressure main shut down 5/7/25

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Plant on Plant Interaction
Hazards Reported:	Nil
Incident Free Days	49
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Rain Affected Day

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Underground Excavation and Pipe Backfill

Backfill Restricted due to rain

PHOTOS

