

Project Name:	Batavia Station Square	Date:	2/10/2025
Project Location:	Geraldton	Day:	Thursday
Project Number:	TCD-1816	Start:	6:00
Report Number:	121	Finish:	18:30

WEATHER & GROUND CONDITIONS
Temperature: 32 degrees Wind: 30km/h SW Precip: 0 mm

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer		McAuliffe, Daniel	Operator	10
GRIFFITHS, Daniel	Project Manager	12	Hanly, Thomas	Operator		Mosley, Joshua	Surveyor	6
O'SHEA, John	Senior Project Engineer		McGahon, Aideen	Operator	12	Keady, Brendan	Operator	12
GRIFFITHS, Ashley	Supervisor	10				Griffiths, Jaquai	Operator	10
THOMPSON, Cheryl	HSET					Geraldton Natural Limestone	Labourers	20
SKINNER, Jamie	Supervisor					Superstruct	Concreters	33
TONER, Ultan	Supervisor	12				Ivac	Vac Truck	20
						Catwest Sealing Crew	Sealing Crew	10
						Herrings Plumbing (Gas Installers)	Gas Installer	20
Total Indirect Personnel onsite:	3							
Total Indirect Personnel hours:	34					Total Subcontractor on-site:	13	
Total Direct Personnel onsite:	1					Total Subcontractor hours:	121	
Total Direct Personnel hours:	12							

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	3				Site Sentry Tower		2
8T Excavator	AMG 014	5				Skip Bin		1
Mini Tipper	SLS05	1				Hydrocarbon Bund		1
1 t Excavator	SLS03	2				Temp Fence		1
8T Excavator (Wheeled)	BCC12							
14t Excavator with GPS	EX153	8						
Roller (1.5t)	R538	5						
5t Excavator	A118							
Padfoot/ Smooth Drum Roller	RR 03	3						
Multi Roller	256	8						
Positrak SSL	SSL08	8						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
Total Plant and Equipment Hours:		48						

Total Plant and Equipment Hours:	48
DELAYS-OPPORTUNITY	
New Detail Provided on Centrelink Carpark	
Awaiting Confirmation on Batters Treatment	
Awaiting finalised fencing details	
Awaiting COGG confirmation on "Ballast Pile"	
Instructions Provided for Laneway Sewer, Drainage	
ATCO Gas has advised that Piece Up has not been scheduled ETA 3 Weeks (From 2/10/25)	

TCD - Monthly Safety Focus:	Prestart Checks	
TCD - Daily Safety Focus:	SIMOPS	
Hazards Reported:	Nil	
Incident Free Days	3	
Other Notes		

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

TGS MB1119-05 Scheme D implemented

Primer Seal
Installed Gas-Pipework (Line Pressurised)
Water Adjustments in line with GH Comments at Forrest Street End
Excavation for Garden Bed Kerbing
Ongoing Vacuum Excavating Corner of Chambers and Commenced Vac Trucking Foreshore Drive
Adjusted Irrigation Mainline to Suit New Services Alignment
Form and Pour Concrete Ramps

Photos

