

**TCD DAILY FIELD REPORT**

Project Name:	Batavia Station Square	Date:	28/07/2025
Project Location:	Geraldton	Day:	Monday
Project Number:	TCD-1816	Start:	7:00
Report Number:	65	Finish:	17:00

WEATHER & GROUND CONDITIONS**Temperature:** 15 degrees **Wind** 78km/h SE **Precip:** 22.2 mm**PERSONNEL**

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
SKINNER, Jamie	Supervisor	10				Goodwin, Noah	Labourer	
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
Total Indirect Personnel onsite:	3					Total Subcontractor on-site:		3
Total Indirect Personnel hours:	30					Total Subcontractor hours:		30
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	10				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08							
Grader	SLS01							
5t Excavator	AMG 007							
1.5 Excavator	AMG 009	5						
5t Excavator	AA 25	5						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		30						

DELAYS-OPPORTUNITY**HSEQ MESSAGES**

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Re-establishing site
Hazards Reported:	Nil
Incident Free Days	67
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented
Rain Affected Day

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Repairs to Site Fencing
Backfill of Underground Services
Ongoing cutting of Drainage lids

PHOTOS

