

**TCD DAILY FIELD REPORT**

Project Name: Batavia Station Square
Project Location: Geraldton
Project Number: TCD-1816
Report Number: 68

Date: 31/07/2025
Day: Thursday
Start: 7:00
Finish: 17:00

WEATHER & GROUND CONDITIONS

Temperature: 22 degrees **Wind** 38km/h NNE **Precip:** 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	
O'SHEA, John	Senior Project Engineer	10				Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				O'Brian, Jamie	Operator	10
LOW, June	HSET					Simpson Josh	Operator	10
SKINNER, Jamie	Supervisor	10				Buecz, Jayden	Driller	8
						Anderson, Peter	Driller	8
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	6
Total Indirect Personnel onsite:	4					Total Subcontractor on-site:		7
Total Indirect Personnel hours:	40					Total Subcontractor hours:		62
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	10				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	8						
Positrak SSL	SSL08	5						
Grader	SLS01	8						
5t Excavator	AMG 007							
1.5 Excavator	AMG 009	5						
5t Excavator	AA 25	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		56						

DELAYS-OPPORTUNITY**HSEQ MESSAGES**

TCD - Monthly Safety Focus: Return to Work
TCD - Daily Safety Focus: Cutting PE pipe
Hazards Reported: Nil
Incident Free Days 70
Other Notes

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Backfill of Underground Services
Ongoing cutting of Drainage pits
Drillers onsite Baily Street
Commenced Subgrade Prep

Photos

