



## TCD DAILY FIELD REPORT

**Project Name:** Batavia Station Square **Date:** 15/05/2025  
**Project Location:** Geraldton **Day:** Thursday  
**Project Number:** TCD-1816 **Start:** 7:00  
**Report Number:** 9 **Finish:** 17:00

## WEATHER & GROUND CONDITIONS

**Temperature:** 28 degrees **Wind:** 25 km/h E **Precip:** 0mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Katrine Dodd	Cultural Spotter	1
GRIFFITHS, Ashley	Supervisor	10						
<b>Total Indirect Personnel onsite:</b>	<b>2</b>					<b>Total Subcontractor on-site:</b>	<b>2</b>	
<b>Total Indirect Personnel hours:</b>	<b>20</b>					<b>Total Subcontractor hours:</b>	<b>11</b>	
<b>Total Direct Personnel onsite:</b>	<b>0</b>							
<b>Total Direct Personnel hours:</b>	<b>0</b>							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	2	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025	2				Site Sentry Tower		2
Watercart	WC04	2				Skip Bin		1
8T Excavator	AMG 014	2				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008	1				Temp Fence		1
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
<b>Total Plant and Equipment Hours:</b>		<b>11</b>						

## DELAYS-OPPORTUNITY

## HSEQ MESSAGES

**TCD - Monthly Safety Focus:** JHA  
**TCD - Daily Safety Focus:** SIMOPS  
**Hazards Reported:** Nil  
**Incident Free Days:** 13  
**Other Notes:**

## INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

## COMMUNICATIONS

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing General Site Vegetation Strip  
Yamaji Southern Corporation Onsite  
Hard Barricading Onsite  
Vibration Monitor Onsite  
Gluon onsite  
Unknown Footing/ Pole discovered in ground



PHOTOS

