

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	11/11/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	6:00
Report Number:	155	Finish:	18:30

WEATHER & GROUND CONDITIONS

Temperature: 18-31°C, Wind: 35 km/h SSE, Precip: 1 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	McAuliffe, Daniel	Operator	10
GRIFFITHS, Daniel	Project Manager	12	McGahon,Aideen	Operator	12	Mosley,Joshua	Surveyor	5
O'SHEA, John	Senior Project Engineer					Levy, Laurent	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Griffiths, Jaquai	Operator	10
THOMPSON,Cheryl	HSET					McConnell, Adam	Labourer	12
TONER, Ultan	Supervisor	12				Henelly, DJ	Labourer	12
SKINNER, Jamie	Supervisor					Pavers	Pavers	40
JOGI, Amit	Project Engineer	12				Think Water	Irrigation	10
Total Indirect Personnel onsite:		4	Total Direct Personnel onsite:		2	Total Subcontractor on-site:		8
Total Indirect Personnel hours:		46	Total Direct Personnel hours:		24	Total Subcontractor hours:		109

PLANT & EQUIPMENT

Plant	ID	Hrs	Vehicles	ID	QTY	Site Facilities	ID	Qty
IT Loader	LD011	2	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	A119	6				Site Sentry Tower	NA	2
8T Excavator	AMG 014					Skip Bin	NA	1
Mini Tipper	SLS04	7				Hydrocarbon Bund	NA	1
Skid Steer	SLS03					Temp Fence	NA	1
1t Excavator	SLS02	6						
1t Excavator	DEX30							
8T Excavator (Wheeled)	BCC12	6						
14t Excavator with GPS	EX197							
Roller	R538							
0	Repairs Required		NA					
0	Scheduled Service		NA					
0	Repairs Required but Operable		NA					

Total Plant and Equipment Hours: 27

DELAYS-OPPORTUNITY

Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard protection is not compatible with block height nominated in documentation.
Survey data collected for potentially problematic paving areas on foreshore/museum intersection and forest street to advise if additional adjustments required.
Vacuum truck used for light poles in locations indicating possible service interfaces.
Issues around Watercorp Connection-Connection Date now 29/11/25 impacts to Kerbing, Paving and Concrete works
Rain delay in the afternoon

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Cyclones & Wet Weather
TCD - Daily Safety Focus:	Attention to details
Hazards Reported:	Nil
Incident Free Days	7
Other Notes	NA

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Unloading the delivery of Trees completed. Placement of trees and watering is ongoing.
Paving continues along North East
Backfilling the planters after tree placement is ongoing
Ongoing Scour Protection to Garden Beds
Rain Garden Inlet scour protection poured
Installation of Sprinklers on the irrigation Mains is ongoing
Erection of 3 light poles completed

Photos



