



## TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	7/08/2025
Project Location:	Geraldton	Day:	Thursday
Project Number:	TCD-1816	Start:	7:00
Report Number:	73	Finish:	17:00

## WEATHER & GROUND CONDITIONS

Temperature: 24 degrees Wind 52km/h N Precip: 0 mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khagan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer	10				Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				O'Brian, Jamie	Operator	10
LOW, June	HSET					Simpson, Josh	Operator	10
SKINNER, Jamie	Supervisor	10				O'Reilly, James	Operator	10
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
Total Indirect Personnel onsite:	4					Total Subcontractor on-site:	6	
Total Indirect Personnel hours:	40					Total Subcontractor hours:	60	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	7	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	5	6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	5				Site Sentry Tower		2
Watercart	WC04	8				Skip Bin		1
8T Excavator	AMG 014	6				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	10						
Positrak SSL	SSL08	10						
Grader	SLS01	10						
5t Excavator	AMG 007							
1.5 Excavator	AMG 009	5						
5t Excavator	AA 25	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		76						

## DELAYS-OPPORTUNITY

## HSEQ MESSAGES

TCD - Monthly Safety Focus:	Speaking up
TCD - Daily Safety Focus:	Wind and dust
Hazards Reported:	Nil
Incident Free Days	75
Other Notes	

## INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing cutting of Drainage pits
Denso Tape of water risers (inspected by WC)
Install headwall in sump
Ongoing Subgrade Prep

