

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	16/08/2025
Project Location:	Geraldton	Day:	Saturday
Project Number:	TCD-1816	Start:	6:00
Report Number:	82	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 22 degrees    Wind: 44 km/h NE    Precip: 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	
GRIFFITHS, Daniel	Project Manager	6				Laurent Levy	Operator	6
O'SHEA, John	Senior Project Engineer					Daniel McAuffile	Operator	6
GRIFFITHS, Ashley	Supervisor					Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	
SKINNER, Jamie	Supervisor					O'Reilly, James	Operator	
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
						Mosley, Joshua	Surveyor	
Total Indirect Personnel onsite:	1					Total Subcontractor on-site:		2
Total Indirect Personnel hours:	6					Total Subcontractor hours:		12
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	2	6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025					Site Sentry Tower		2
Watercart	WC04	2				Skip Bin		1
8T Excavator	AMG 014	3				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08	3						
Grader	SLS01							
5t Excavator	AMG 007							
1.5 Excavator	AMG 009							
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		10						

DELAYS-OPPORTUNITY

Awaiting Detail on Centrelink Carpark  
Awaiting Crossing Details for Forrest Street  
Awaiting Direction on Service Clash Forrest Street  
Awaiting Feedback on Batters Treatment

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Bunting and Barracading
Hazards Reported:	Nil
Incident Free Days	3
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D impletmented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Tidy up and Rebunting of Pits  
Concreting of Bends and compaciton of backfill near Country Builders