



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	4/06/2025
Project Location:	Geraldton	Day:	Wednesday
Project Number:	TCD-1816	Start:	7:00
Report Number:	23	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 23 degrees Wind: 35 km/h NW Precip: 20.4mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer	11				Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
Total Indirect Personnel onsite:	3					Total Subcontractor on-site:		4
Total Indirect Personnel hours:	32					Total Subcontractor hours:		40
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	10	6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Posittrak	AMG 025	8				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008	10				Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	0						
Grader	SLS01	0						
0	Repairs Required		N/A					
1	Scheduled Service		Grader					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		43						

DELAYS-OPPORTUNITY

Issues with existing basecourse in lots identified

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Safe Driving
TCD - Daily Safety Focus:	Plant on Plant
Hazards Reported:	Nil
Incident Free Days	25
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Potential issue identified with existing gravel carpark tbc
Grader Offline for Service while limited work fronts are available

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Loader Blend of Basecourse with Fill Material Lot 119
Grader Works Stopped to prevent worsening of site conditions
Trial pad results back methodology to follow
Unable to commence carpark works due to wet weather
Ongoing Excavation to Northern Drainage Line
Removal of Vegetation and Waste from Site

PHOTOS

