

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	12/08/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	6:00
Report Number:	77	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 24 degrees Wind: 25 km/h SW Precip: 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	
GRIFFITHS, Daniel	Project Manager	11				Laurent Levy	Operator	10
O"SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
SKINNER, Jamie	Supervisor	11				O'Reilly, James	Operator	10
						Simpson, Joshua	Labourer	10
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
						Mosley, Joshua	Surveyor	2
Total Indirect Personnel onsite:	0					Total Subcontractor on-site:	6	
Total Indirect Personnel hours:	32					Total Subcontractor hours:	52	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	LD-011	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15					Sea Container 20ft	951200	1
Positrak	AMG 025					Site Sentry Tower		2
Watercart	WC04	10				Skip Bin		1
8T Excavator	AMG 014					Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	10						
Positrak SSL	SSL08	5						
Grader	SLS01	10						
5t Excavator	AMG 007	5						
1.5 Excavator	AMG 009							
5t Excavator	AI-106	7						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:								

DELAYS-OPPORTUNITY

Awaiting Detail on Centrelink Carpark
Awaiting Crossing Details for Forrest Street
Awaiting Direction on Service Clash Forrest Street

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Speaking Up
TCD - Daily Safety Focus:	Simops
Hazards Reported:	Nil
Incident Free Days	0
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	1	Light Pole Struck by positrack Foreshore Drive
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Underground services - Backfilling	Commence Cable Jointing
Proof roll test witnessed by COGG at 7:30am	Centre-link ramp access boxed out and rolled
Importing of Sub-base material	Building up verges to design height
Balancing of Sub-base material@Chambers	Furniture Ordered

PHOTOS

