



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	16/07/2025
Project Location:	Geraldton	Day:	Wednesday
Project Number:	TCD-1816	Start:	7:00
Report Number:	55	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 18 degrees Wind 22 km/h SW Precip: 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	10
LOW, June	HSET					O'Brian, Jamie	Operator	10
						Rixon, Ian	Operator	10
						Goodwin, Noah	Labourer	10
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:	7	
Total Indirect Personnel hours:	20					Total Subcontractor hours:	70	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	10				Site Sentry Tower		2
Watercart	WC04	3				Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08	5						
Grader	SLS01							
5t Excavator	AMG 007	10						
1.5 Excavator	AMG 009							
5t Excavator	AA 25	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		53						

DELAYS-OPPORTUNITY

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Working in Trenches
Hazards Reported:	Nil
Incident Free Days	56
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D impletmented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing underground services
Commenced digging 300 crossing
Surveyed existing deep stormwater to confirm clash Issue
3E onsite for electrical inspection

PHOTOS

