

Project Name:	Batavia Station Square
Project Location:	Geraldton
Project Number:	TCD-1816
Report Number:	143

Date:	28/10/2025
Day:	Tuesday
Start:	6:00
Finish:	18:30

Temperature: 17-29°C, Wind: 29 km/h SSW, Precip: 0 mm

TCD Indirects

Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		ARMSTRONG, William	Labourer		McKaffie, Daniel	Operator	10
GRIFITHS, Daniel	Project Manager	12	McBride, John	Operator	12	Mosley, Joshua	Excavator	3
O'SHEA, John	Senior Project Engineer					Keady, Brendan	Operator	12
GRIFITHS, Arley	Supervisor					Griffith, Jesse	Operator	12
THOMPSON, Cheryl	HSE					McDonald, Adam	Labourer	12
SKINNER, James	Supervisor	12				Vac Truck	Labourers	
TUNER, Utan	Supervisor	12				Kerbars	Kerbars	20
ZOO, Aarti	Project Engineer	12				Superfund	Consultants	3
						ATCO Gas	Local Authority	40
						Pavers	Pavers	18
Total Direct Personnel onsite:	4		Total Direct Personnel onsite:	1		Total Subcontractor on-site	8	
Total Indirect Personnel hours:	48		Total Direct Personnel hours:	12		Total Subcontractor hours:	118	

Plant	
-------	--

[illegible]**DELAYS OPPORTUNITY**

Further issues identified with Inverclove blocking tertiary interface as Inverclove wall depth and finished level trip hazard protection is not compatible with black height remained in documentation. Survey data collected for potentially problematic paving areas on forehouse/museum intersection and formal street to advise if additional adjustments required.

Lateral reticulation pipes hit multiple times during NBN pit installation due to relocation within NBN alignment. Multitude of rework identified.

Vacuum truck used for lightpoles in locations indicating possible service interfaces.

Chambers monument lightpole impacted by relocated services

Lightpole adjoining southern wombat burrowing with relocated electrical needed to be relocated closer to road. Lightpole inside garden bed relocated outside garden bed at client direction

Changes occurred after light poles were vacuum excavated.

Final Level of Northern Lots Determined

Issues around Traffic Control have been identified

HSEQ MESSAGES	
TCD - Monthly Safety Focus:	Respected Ch...

TCD - Monthly Safety Focus:	Prestart Checks
TCD - Daily Safety Focus:	Positive communications
Hazards Reported:	Nil
Incident Free Days	25
Other Notes	N/A

INCIDENT	

INCIDENT	0	NA
IR	0	NA
NCR	0	NA

TGS MB1119-05 Scheme D implemented

[illegible]

Concrete pour for Kerbs at the intersection & some sections

Excavate last of the planters and start works on root deflector

ATCO
Photo