



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	29/07/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	7:00
Report Number:	66	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 15 degrees Wind 17km/h N Precip: 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer	10				Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				O'Brian, Jamie	Operator	10
LOW, June	HSET					Buecz, Jayden	Driller	8
SKINNER, Jamie	Supervisor	10				Anderson, Peter	Driller	8
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
Total Indirect Personnel onsite:	4					Total Subcontractor on-site:	6	
Total Indirect Personnel hours:	40					Total Subcontractor hours:	56	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	10				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08	5						
Grader	SLS01							
5t Excavator	AMG 007							
1.5 Excavator	AMG 009	5						
5t Excavator	AA 25	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		40						

DELAYS-OPPORTUNITY

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Working Around Trenches
Hazards Reported:	Nil
Incident Free Days	67
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented
Site still heavily affected by rain

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Completed Irrigation Sleeves
Backfill of Underground Services
Ongoing Underground Services
Ongoing cutting of Drainage pits
Drillers onsite Baily Street
Commenced Irrigation Mainline

Photos

