

## TCD DAILY FIELD REPORT

<b>Project Name:</b>	Batavia Station Square	<b>Date:</b>	3/10/2025
<b>Project Location:</b>	Geraldton	<b>Day:</b>	Friday
<b>Project Number:</b>	TCD-1816	<b>Start:</b>	6:00
<b>Report Number:</b>	122	<b>Finish:</b>	18:30

## WEATHER & GROUND CONDITIONS

Temperature: 23 degrees Wind: 44km/h W Precip: 0 mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	McAuliffe, Daniel	Operator	
GRIFFITHS, Daniel	Project Manager	12	Hanly, Thomas	Operator		Mosley, Joshua	Surveyor	2
O'SHEA, John	Senior Project Engineer		McGahon, Aideen	Operator	12	Keady, Brendan	Operator	12
GRIFFITHS, Ashley	Supervisor	10				Griffiths, Jaquai	Operator	10
THOMPSON, Cheryl	HSET					Vermeer, Paul	Labourer	11
SKINNER, Jamie	Supervisor					Superstruct	Concreters	33
TONER, Uiltan	Supervisor	12				Ivac	Vac Truck	20
						Herrings Plumbing (Gas Installers)	Gas Installer	5
<b>Total Indirect Personnel onsite:</b>	<b>3</b>							
<b>Total Indirect Personnel hours:</b>	<b>34</b>					<b>Total Subcontractor on-site:</b>		<b>13</b>
<b>Total Direct Personnel onsite:</b>	<b>2</b>					<b>Total Subcontractor hours:</b>		<b>88</b>
<b>Total Direct Personnel hours:</b>	<b>24</b>							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	3	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	2				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05	3				Hydrocarbon Bund		1
1 t Excavator	SLS03	6				Temp Fence		1
8T Excavator (Wheeled)	BCC12	5						
14t Excavator with GPS	EX153	3						
Roller (1.5t)	R538	2						
5t Excavator	A118							
Padfoot/ Smooth Drum Roller	RR 03	3						
Multi Roller	256	2						
Positrak SSL	SSL08	8						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0			N/A					
<b>Total Plant and Equipment Hours:</b>		<b>37</b>						

## DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark  
Awaiting Confirmation on Batters Treatment  
Awaiting finalised fencing details  
Awaiting COGG confirmation on "Ballast Pile"  
Instructions Provided for Laneway Sewer, Drainage  
Verbal Instruction Given to End Cap Water at Forrest Street End  
ATCO Gas has advised that Piece Up has not been scheduled ETA 3 Weeks (From 2/10/25)

## HSEQ MESSAGES

**TCD - Monthly Safety Focus:** Prestart Checks  
**TCD - Daily Safety Focus:** SIMOPS  
**Hazards Reported:** Nil  
**Incident Free Days** 4  
**Other Notes**

## INCIDENTS & REPORTS

	QTY	Comments
<b>INCIDENT</b>	<b>0</b>	NA
<b>IR</b>	<b>0</b>	NA
<b>NCR</b>	<b>0</b>	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Lid Setting Bayley Street End  
ATCO Gas Confirmed that Pressure Test is Conforming  
Pressure Testng of Waterpipe (Held) Witnessed by GH and Steve Barac  
Excavation for Planter Kerbing  
Miscellaneous Vac Truck works and Demob  
Form and Pour Concrete Ramps



Photos

