

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square
Project Location:	Geraldton
Project Number:	TCD-1816
Report Number:	1

Date:	5/05/2025
Day:	Monday
Start:	7:00
Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 29 degrees Wind: 24 km/h E Precip: 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager	0				Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11						
GRIFFITHS, Ashley	Supervisor	11						
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:		1
Total Indirect Personnel hours:	22					Total Subcontractor hours:		10
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

[illegible]**DELAYS-OPPORTUNITY**

HSEQ MESSAGES

TCD - Monthly Safety Focus:	JHA
TCD - Daily Safety Focus:	Loading and Unloading
Hazards Reported:	Nil
Incident Free Days	5
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Enabling compound-Running water and toilet
Commence install of site fencing

PHOTOS

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square
Project Location:	Geraldton
Project Number:	TCD-1816
Report Number:	2

Date:	6/05/2025
Day:	Tuesday
Start:	7:00
Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 26 degrees **Wind:** 22 km/h E **Precip:** 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager	0				Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11						
GRIFFITHS, Ashley	Supervisor	11						
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:		1
Total Indirect Personnel hours:	22					Total Subcontractor hours:		10
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5			1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15				1	Sea Container 20ft	951200	1
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		2						

DELAYS-OPPORTUNITY

HSEQ MESSAGES

TCD - Monthly Safety Focus:	JHA
TCD - Daily Safety Focus:	PPE
Hazards Reported:	
Incident Free Days	
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

APRA Issued to Watercorp

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Fencing Install

PHOTOS

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square
Project Location:	Geraldton
Project Number:	TCD-1816
Report Number:	3

Date: 7/05/2025
Day: Wednesday
Start: 7:00
Finish: 17:00

WEATHER & GROUND CONDITIONS

Temperature: 30 degrees Wind: 23 km/h E Precip: 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager	0				Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	11						
GRIFFITHS, Ashley	Supervisor	11						
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:		1
Total Indirect Personnel hours:	22					Total Subcontractor hours:		10
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT[illegible]**DELAYS-OPPORTUNITY**

HSEQ MESSAGES

TCD - Monthly Safety Focus:			JHA
TCD - Daily Safety Focus:			Public Interaction
Hazards Reported:			Nil
Incident Free Days			7

INCIDENTS & REPORTS

INCIDENTS & REPORTS		
	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Complete Fencing Install

Establish Site Security Cameras

Demo of fencing in front of summit

Inspection of carpark works

PHOTOS

