

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	23/09/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	6:00
Report Number:	115	Finish:	18:30

WEATHER & GROUND CONDITIONS

Temperature: 30 degrees Wind: 43km/h NE Precip: 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	Daniel McAuffile	Operator	10
GRIFFITHS, Daniel	Project Manager	12	Hanly, Thomas	Operator	12	O'Brian, Jamie	Operator	10
O'SHEA, John	Senior Project Engineer		McGahon, Aideen	Operator	12	Mosley, Joshua	Surveyor	6
GRIFFITHS, Ashley	Supervisor					Mullin, Connell	Operator	12
THOMPSON, Cheryl	HSET	12						
SKINNER, Jamie	Supervisor					Geraldton Natural Limestone	Labourers	40
TONER, Ultan	Supervisor	12						
Total Indirect Personnel onsite:	3							
Total Indirect Personnel hours:	36					Total Subcontractor on-site:	13	
Total Direct Personnel onsite:	3					Total Subcontractor hours:	78	
Total Direct Personnel hours:	36							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	4	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	5				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05					Hydrocarbon Bund		1
1 t Excavator	SLS03	2				Temp Fence		1
14t Excavator with GPS	EX153	8						
5t Excavator	A118	2						
Padfoot/ Smooth Drum Roller	RR 03							
Multi Roller	256							
Positrak SSL	SSL08	5						
6 Wheel Tipper	T091	5						
Grader	SLS01	8						
0	Repairs Required		N/A					
1	Scheduled Service		Smooth Drum Roller Completed Today					
0			N/A					
Total Plant and Equipment Hours:		39						

DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark
Awaiting Direction on Service Clash Forrest Street
Awaiting Confirmation on Batters Treatment
Awaiting finalised fencing details
Awaiting COGG confirmation on "Ballast Pile"
Instructions Provided for Laneway Sewer, Drainage

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Underground Services
TCD - Daily Safety Focus:	SIMOPS
Hazards Reported:	Nil
Incident Free Days	2
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Subgrade Prep Monument Parade to Bayley inc Proof Roll and Testing
Limestone Blockwork
Sump Works
Boxout of Limestone Blocks

Photos

