



TCD DAILY FIELD REPORT

| | | | |
|-------------------|------------------------|---------|-----------|
| Project Name: | Batavia Station Square | Date: | 9/07/2025 |
| Project Location: | Geraldton | Day: | Wednesday |
| Project Number: | TCD-1816 | Start: | 7:00 |
| Report Number: | 49 | Finish: | 17:00 |

WEATHER & GROUND CONDITIONS

Temperature: 18 degrees Wind: 39 km/h ESE Precip: 0.4 mm

PERSONNEL

| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
|----------------------------------|-------------------------|-------|-------------|----------|-------|------------------------------|------------|-------|
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | | | | Khegan Brockman | Labourer | 10 |
| GRIFFITHS, Daniel | Project Manager | 10 | | | | Laurent Levy | Operator | 10 |
| O'SHEA, John | Senior Project Engineer | | | | | Daniel McAuffie | Operator | 10 |
| GRIFFITHS, Ashley | Supervisor | 10 | | | | Jachai Griffiths | Operator | 10 |
| LOW, June | HSET | 10 | | | | O'Brian, Jamie | Operator | 10 |
| | | | | | | Rixon, Ian | Operator | 10 |
| | | | | | | Goodwin, Noah | Labourer | 10 |
| | | | | | | Chester, Matt | Gas Fitter | |
| | | | | | | Mounsey, Matt | Gas Fitter | |
| | | | | | | Herring, Levin | Gas Fitter | |
| | | | | | | | | |
| Total Indirect Personnel onsite: | 3 | | | | | Total Subcontractor on-site: | 7 | |
| Total Indirect Personnel hours: | 30 | | | | | Total Subcontractor hours: | 70 | |
| Total Direct Personnel onsite: | 0 | | | | | | | |
| Total Direct Personnel hours: | 0 | | | | | | | |

PLANT & EQUIPMENT

| Plant | ID | Hours | Vehicles | ID | QTY | Site Facilities | ID | Qty |
|----------------------------------|-------------------------------|-------|----------------|-------|-----|--------------------|---------|-----|
| Komatsu WA320 | FWL18 | | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | 10 | 6 Wheel Tipper | AMG04 | | Sea Container 20ft | 951200 | 1 |
| Positrak | AMG 025 | 10 | | | | Site Sentry Tower | | 2 |
| Watercart | WC04 | | | | | Skip Bin | | 1 |
| 8T Excavator | AMG 014 | 10 | | | | Hydrocarbon Bund | | 1 |
| 6 Wheel Tipper | AMG 008 | | | | | Temp Fence | | 1 |
| Padfoot/ Smooth Drum Roller | RR 03 | | | | | | | |
| Positrak SSL | SSL08 | 5 | | | | | | |
| Grader | SLS01 | | | | | | | |
| 1.5 Excavator | AMG 009 | 10 | | | | | | |
| | | | | | | | | |
| 0 | Repairs Required | | N/A | | | | | |
| 0 | Scheduled Service | | N/A | | | | | |
| 0 | Repairs required but operable | | N/A | | | | | |
| Total Plant and Equipment Hours: | | 45 | | | | | | |

DELAYS-OPPORTUNITY

Watercorp unable to provide pressure main shut down 5/7/25

HSEQ MESSAGES

| | |
|-----------------------------|-----------------|
| TCD - Monthly Safety Focus: | Return to Work |
| TCD - Daily Safety Focus: | Manual Handling |
| Hazards Reported: | Nil |
| Incident Free Days | 51 |
| Other Notes | |

INCIDENTS & REPORTS

| | QTY | Comments |
|----------|-----|----------|
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

COMMUNICATIONS

TGS MB1119-05 Scheme D impletmented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Installed temp fencing to foreshire drive footpath

Ongoing underground services

PHOTOS

