



## TCD DAILY FIELD REPORT

**Project Name:** Batavia Station Square  
**Project Location:** Geraldton  
**Project Number:** TCD-1816  
**Report Number:** 72

**Date:** 6/08/2025  
**Day:** Wednesday  
**Start:** 7:00  
**Finish:** 17:00

## WEATHER & GROUND CONDITIONS

**Temperature:** 19 degrees **Wind** No reading from BOM km/h N **Precip:** 0 mm

## PERSONNEL

| TCD Indirects                           |                         |       | TCD Directs |          |       | Subcontractors                      |            |           |
|---|-------------------------|-------|-------------|----------|-------|-------------------------------------|------------|-----------|
| Name                                    | Position                | Hours | Name        | Position | Hours | Name                                | Position   | Hours     |
| WATKINS, Steve                          | Civil Manager           |       |             |          |       | Khagan Brockman                     | Labourer   | 10        |
| GRIFFITHS, Daniel                       | Project Manager         | 10    |             |          |       | Laurent Levy                        | Operator   | 10        |
| O'SHEA, John                            | Senior Project Engineer | 10    |             |          |       | Daniel McAuffie                     | Operator   | 10        |
| GRIFFITHS, Ashley                       | Supervisor              | 10    |             |          |       | O'Brian, Jamie                      | Operator   | 10        |
| LOW, June                               | HSET                    |       |             |          |       | Simpson, Josh                       | Operator   | 10        |
| SKINNER, Jamie                          | Supervisor              | 10    |             |          |       | O'Reilly, James                     | Operator   | 10        |
|   |                         |       |             |          |       | Chester, Matt                       | Gas Fitter |           |
|   |                         |       |             |          |       | Mounsey, Matt                       | Gas Fitter |           |
|   |                         |       |             |          |       | Herring, Levin                      | Gas Fitter |           |
|   |                         |       |             |          |       |                                     |            |           |
|   |                         |       |             |          |       |                                     |            |           |
|   |                         |       |             |          |       |                                     |            |           |
| <b>Total Indirect Personnel onsite:</b> | <b>4</b>                |       |             |          |       | <b>Total Subcontractor on-site:</b> |            | <b>6</b>  |
| <b>Total Indirect Personnel hours:</b>  | <b>40</b>               |       |             |          |       | <b>Total Subcontractor hours:</b>   |            | <b>60</b> |
| <b>Total Direct Personnel onsite:</b>   | <b>0</b>                |       |             |          |       |                                     |            |           |
| <b>Total Direct Personnel hours:</b>    | <b>0</b>                |       |             |          |       |                                     |            |           |

## PLANT & EQUIPMENT

| Plant                                   | ID                            | Hours     | Vehicles       | ID    | QTY | Site Facilities    | ID      | Qty |
|---|-------------------------------|-----------|----------------|-------|-----|--------------------|---------|-----|
| Komatsu WA320                           | FWL18                         | 5         | Hilux          | DLV90 | 1   | Office 40ft        | 9255540 | 1   |
| Wacker Neuson DPU                       | DPC15                         | 5         | 6 Wheel Tipper | AMG04 |     | Sea Container 20ft | 951200  | 1   |
| Positrak                                | AMG 025                       |           |                |       |     | Site Sentry Tower  |         | 2   |
| Watercart                               | WC04                          | 8         |                |       |     | Skip Bin           |         | 1   |
| 8T Excavator                            | AMG 014                       | 6         |                |       |     | Hydrocarbon Bund   |         | 1   |
| 6 Wheel Tipper                          | AMG 008                       |           |                |       |     | Temp Fence         |         | 1   |
| Padfoot/ Smooth Drum Roller             | RR 03                         | 10        |                |       |     |                    |         |     |
| Positrak SSL                            | SSL08                         | 5         |                |       |     |                    |         |     |
| Grader                                  | SLS01                         | 8         |                |       |     |                    |         |     |
| 5t Excavator                            | AMG 007                       |           |                |       |     |                    |         |     |
| 1.5 Excavator                           | AMG 009                       | 5         |                |       |     |                    |         |     |
| 5t Excavator                            | AA 25                         | 5         |                |       |     |                    |         |     |
|   |                               |           |                |       |     |                    |         |     |
| 0                                       | Repairs Required              |           | N/A            |       |     |                    |         |     |
| 0                                       | Scheduled Service             |           | N/A            |       |     |                    |         |     |
| 0                                       | Repairs required but operable |           | N/A            |       |     |                    |         |     |
| <b>Total Plant and Equipment Hours:</b> |                               | <b>57</b> |                |       |     |                    |         |     |

## DELAYS-OPPORTUNITY

Porters advised that City of Greater Geraldton have rejected extension of Forrest Street Paving Area to accommodate additional services

## HSEQ MESSAGES

|                                    |                            |
|------------------------------------|----------------------------|
| <b>TCD - Monthly Safety Focus:</b> | Speaking up                |
| <b>TCD - Daily Safety Focus:</b>   | Plant on Plant Interaction |
| <b>Hazards Reported:</b>           | Nil                        |
| <b>Incident Free Days</b>          | 74                         |
| <b>Other Notes</b>                 |                            |

## INCIDENTS & REPORTS

|                 | QTY      | Comments |
|-----------------|----------|----------|
| <b>INCIDENT</b> | <b>0</b> | NA       |
| <b>IR</b>       | <b>0</b> | NA       |
| <b>NCR</b>      | <b>0</b> | NA       |

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

Progress Meeting

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing underground Services  
Rebuilding of verges  
Placed material for laneway road widening  
Ongoing Subgrade Prep

Photos

