



TCD DAILY FIELD REPORT								
Project Name:	Batavia Station Square						Date:	3/11/2025
Project Location:	Geraldton						Day:	Monday
Project Number:	TCD-1816						Start:	6:00
Report Number:	148						Finish:	18:30

WEATHER & GROUND CONDITIONS								
Temperature: 15-27 ^o C, Wind: 15 km/h SW, Precip: 0 mm								

PERSONNEL								
TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	McAuliffe, Daniel	Operator	
GRIFFITHS, Daniel	Project Manager	12	McGahon,Aideen	Operator	12	Mosley,Joshua	Surveyor	3
O'SHEA, John	Senior Project Engineer					Levy, Laurent	Operator	10
GRIFFITHS, Ashley	Supervisor					Griffiths, Jaquai	Operator	
THOMPSON,Cheryl	HSET					McConnell, Adam	Labourer	12
TONER, Ultan	Supervisor	12				Henelly, DJ	Labourer	12
JOGI, Amit	Project Engineer	12				Pavers	Pavers	40
						Think Water	Irrigation	8
Total Indirect Personnel onsite:	3		Total Direct Personnel onsite:	2		Total Subcontractor on-site:	6	
Total Indirect Personnel hours:	36		Total Direct Personnel hours:	24		Total Subcontractor hours:	85	

PLANT & EQUIPMENT								
Plant	ID	Hrs	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	A119	4				Site Sentry Tower	NA	2
8T Excavator	AMG 014					Skip Bin	NA	1
Mini Tipper	SLS04	4				Hydrocarbon Bund	NA	1
Skid Steer	SLS03					Temp Fence	NA	1
1t Excavator	SLS02							
8T Excavator (Wheeled)	BCC12	6						
14t Excavator with GPS	EX197	2						
Roller	R538	2						
IT Loader	LD011	6						
0	Repairs Required		NA					
0	Scheduled Service		NA					
0	Repairs Required but Operable		NA					
Total Plant and Equipment Hours:		24						

DELAYS-OPPORTUNITY								
Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard protection is not compatible with block height nominated in documentation.								
Survey data collected for potentially problematic paving areas on foreshore/museum intersection and forest street to advise if additional adjustments required.								
Lateral reticulation pipes hit multiple times during NBN pit installation due to relocation within NBN alignment. Multitude of rework identified.								
Vacuum truck used for light poles in locations indicating possible service interfaces.								
Issues around Watercorp Connection Identified								

HSEQ MESSAGES	
TCD - Monthly Safety Focus:	Cyclones & Wet Weather
TCD - Daily Safety Focus:	Mind at task
Hazards Reported:	Nil
Incident Free Days	0
Other Notes	NA

INCIDENTS & REPORTS		
	QTY	Comments
INCIDENT	2	1) LV drove into tree pit , 2) Damaged Building window
IR	0	NA
NCR	0	NA

COMMUNICATIONS	
TGS MB1119-05 Scheme D implemented	
PRODUCTION (CONSTRUCTION STATUS & PROGRESS)	
Ground Prep works, conditioning and rolling for Paving is ongoing	
Commenced Haunching Eastern Side of the Project	
Road marking for Foreshore Drive intersection is completed	
Commissioned Irrigation Laterals	
Delivery of Paver received and unloaded	

Photos

