



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	3/06/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	7:00
Report Number:	22	Finish:	17:30

WEATHER & GROUND CONDITIONS

Temperature: 23 degrees Wind: 61 km/h NW Precip: 37.6mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10.5
GRIFFITHS, Daniel	Project Manager	10.5				Laurent Levy	Operator	10.5
GRIFFITHS, Ashley	Supervisor	10.5				Daniel McAuffie	Operator	10.5
LOW, June	HSET					Jachai Griffiths	Operator	
						O'Brian, Jamie	Operator	10.5
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:	4	
Total Indirect Personnel hours:	21					Total Subcontractor hours:	42	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	8	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	6	6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025	8				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	5						
Grader	SLS01	2						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		39						

DELAYS-OPPORTUNITY

Issues with existing basecourse in lots identified

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Safe Driving
TCD - Daily Safety Focus:	Wet Weather Controls
Hazards Reported:	Nil
Incident Free Days	24
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Potential issue identified with existing gravel carpark tbc

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Complete Boxout of basecourse in Lot 119
Grader Works Stopped to prevent worsening of site conditions
Unable to continue with grader works in northern lots due to wet weather
Unable to commence carpark works due to wet weather
Commence Backfill of drainage lines
Trial Pad Completed

PHOTOS

