



TCD DAILY FIELD REPORT

Project Name: Batavia Station Square **Date:** 21/05/2025
Project Location: Geraldton **Day:** Wednesday
Project Number: TCD-1816 **Start:** 7:00
Report Number: 13 **Finish:** 17:00

WEATHER & GROUND CONDITIONS

Temperature: 24 degrees **Wind:** 22 km/h N **Precip:** 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khagan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
GRIFFITHS, Ashley	Supervisor	4				Daniel McAuffie	Operator	10
						Jachai Griffiths	Operator	10
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:	4	
Total Indirect Personnel hours:	14					Total Subcontractor hours:	40	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	1	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025	5				Site Sentry Tower		2
Watercart	WC04	10				Skip Bin		1
8T Excavator	AMG 014					Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008	5				Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	5						
Grader	SLS01	9						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		37						

DELAYS-OPPORTUNITY

Issues with existing basecourse in lots identified

HSEQ MESSAGES

TCD - Monthly Safety Focus: JHA
TCD - Daily Safety Focus: Plant on Plant interaction
Hazards Reported: Nil
Incident Free Days 17
Other Notes

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Potential issue identified with existing gravel carpark tbc

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Conducted Vibration Trials-Further investigation required on low vibration rolling, High Vibration Rolling to no longer be implemented
Removal of Stripped Vegetation
Commenced Exposure of basecourse in northern lots
Placed Fencing to Forrest Road
Proof Rolling to Lot 118 (Static Compaction only)
Initial Feedback Provided on APRA
Soul café Crossing Open to Public
Survey pick up of stripped area/ basecourse contaminated areas

PHOTOS

