

TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	13/08/2025
Project Location:	Geraldton	Day:	Wednesday
Project Number:	TCD-1816	Start:	0600AM
Report Number:	77	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 22 degrees	Wind: 51 km/h SW	Precip: 7mm
-------------------------	------------------	-------------

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	9
GRIFFITHS, Daniel	Project Manager	12				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
SKINNER,JAMIE	SUPERVISOR	11.5				Jamie.O'K	Operator	10
						Simpson,Joshua	Labourer	0
						Chester, Matt	Gas Fitter	
						Mounsey, Matt	Gas Fitter	
						Herring, Levin	Gas Fitter	
						Mosley,Joshua	Surveyor	2
Total Indirect Personnel onsite:	0					Total Subcontractor on-site:	6	
Total Indirect Personnel hours:	31.5					Total Subcontractor hours:	51	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	10				Site Sentry Tower		2
Watercart	WC04	5				Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08	10						
Grader	SLS01							
5t Excavator	AMG 007	10						
1.5 Excavator	AMG 009	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		60						

DELAYS-OPPORTUNITY

Awaiting Detail on Centrelink Carpark
Awaiting Crossing Details for Forrest Street
Awaiting Direction on Service Clash Forrest Street

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Simops
Hazards Reported:	Nil
Incident Free Days	0
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D impletmented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

.Underground services - Gas main install and welding	.Kiosk/Transformer install and switching
.Final-trimming and rolling off@Chambers	.Sub-base placement on centrelink ramp
.Importing of Sub-base material	.Building verges up@Lot 118
.Balancing of Sub-base material@Bayly to Forrest street	.Soil tested Sub-base 125mm test

