



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	26/06/2025
Project Location:	Geraldton	Day:	Thursday
Project Number:	TCD-1816	Start:	7:00
Report Number:	40	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 21 degrees    Wind: 22 km/h NE    Precip: 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	10
LOW, June	HSET					O'Brian, Jamie	Operator	10
						Rixon, Ian	Operator	10
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:	6	
Total Indirect Personnel hours:	20					Total Subcontractor hours:	60	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	10	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	3	6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025	5				Site Sentry Tower		2
Watercart	WC04	10				Skip Bin		1
8T Excavator	AMG 014	5				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	7						
Grader	SLS01	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		50						

DELAYS-OPPORTUNITY

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Safe Driving
TCD - Daily Safety Focus:	Plant on Plant
Hazards Reported:	Nil
Incident Free Days	40
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-01 Implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Import Fill to 119 and verges
Commenced placement of fill to laneway
Filled in old soakwell to road entrance
Sweeping of intersection

PHOTOS

