



## TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	22/05/2025
Project Location:	Geraldton	Day:	Thursday
Project Number:	TCD-1816	Start:	7:00
Report Number:	14	Finish:	17:00

## WEATHER & GROUND CONDITIONS

Temperature: 24 degrees Wind: 22 km/h N Precip: 0mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Daniel McAuliffe	Operator	10
						Jachai Griffiths	Operator	10
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:	4	
Total Indirect Personnel hours:	20					Total Subcontractor hours:	40	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

## PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	4	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025					Site Sentry Tower		2
Watercart	WC04	10				Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008	10				Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Grader	SLS01	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		46						

## DELAYS-OPPORTUNITY

Issues with existing basecourse in lots identified

## HSEQ MESSAGES

TCD - Monthly Safety Focus:	JHA
TCD - Daily Safety Focus:	Positive Comms
Hazards Reported:	Nil
Incident Free Days	18
Other Notes	

## INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

## COMMUNICATIONS

Potential issue identified with existing gravel carpark tbc

## PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Removal of Stripped Vegetation
Removal/ Exposure of Basecourse in Northern Lots
Approval of Keith Gregory Sand
Ongoing APRA Feedback
Fence Removal Forrest Street Side

PHOTOS

