



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	8/07/2025
Project Location:	Geraldton	Day:	Tuesday
Project Number:	TCD-1816	Start:	7:00
Report Number:	48	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 18 degrees Wind: 28 km/h ENE Precip: 0.2 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	9.5
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	9.5
GRIFFITHS, Ashley	Supervisor					Jachai Griffiths	Operator	10
LOW, June	HSET	10				O'Brian, Jamie	Operator	
						Rixon, Ian	Operator	
						Goodwin, Noah	Labourer	10
						Chester, Matt	Gas Fitter	8
						Mounsey, Matt	Gas Fitter	8
						Herring, Levin	Gas Fitter	8
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:		7
Total Indirect Personnel hours:	20					Total Subcontractor hours:		63.5
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	10	6 Wheel Tipper	AMG04		Sea Container 20ft	951200	1
Positrak	AMG 025	10				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
Positrak SSL	SSL08	8						
Grader	SLS01							
1.5 Excavator	AMG 009	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		48						

DELAYS-OPPORTUNITY

Watercorp unable to provide pressure main shut down 5/7/25

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Return to Work
TCD - Daily Safety Focus:	Plant on Plant Interaction
Hazards Reported:	Nil
Incident Free Days	50
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D impletmented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Underground Excavation and Pipe Backfill
Fencing of Foreshore Drive for museum place intersection
Gas Laying Commenced

PHOTOS

