

TCD

DevelopmentWA

INDUSTRIAL LANDS AUTHORITY

TCD DAILY FIELD REPORT

Project Name:

Batavia Station Square

Project Location:

Geraldton

Project Number:

TCD-1816

Report Number:

157

Date:

13/11/2025

Day:

Thursday

Start:

6:00

Finish:

18:30

WEATHER & GROUND CONDITIONS

Temperature: 18-33°C, Wind: 35 km/h SSE, Precip: 0 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	McAuliffe, Daniel	Operator	10
GRIFFITHS, Daniel	Project Manager	12	McGahon,Aideen	Operator	12	Mosley,Joshua	Surveyor	5
O"SHEA, John	Senior Project Engineer	12				Levy, Laurent	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Griffiths, Jaquai	Operator	10
THOMPSON,Cheryl	HSET					McConnell, Adam	Labourer	12
TONER, Ultan	Supervisor	12				Henelly, DJ	Labourer	12
SKINNER, Jamie	Supervisor	12				Pavers	Pavers	40
						Think Water	Irrigation	10
						Catwest	Asphalters	35
Total Indirect Personnel onsite:	5		Total Direct Personnel onsite:	2		Total Subcontractor on-site:	8	
Total Indirect Personnel hours:	58		Total Direct Personnel hours:	24		Total Subcontractor hours:	109	

PLANT & EQUIPMENT

Plant	ID	Hrs	Vehicles	ID	QTY	Site Facilities	ID	Qty
IT Loader	LD011	4	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	A119	8				Site Sentry Tower	NA	2
8T Excavator	AMG 014					Skip Bin	NA	1
Mini Tipper	SLS04	6				Hydrocarbon Bund	NA	1
Skid Steer	SLS03	2				Temp Fence	NA	1
1t Excavator	SLS02							
1t Excavator	DEX30	2						
8T Excavator (Wheeled)	BCC12	4						
14t Excavator with GPS	EX197	SD						
Roller	R538							
0	Repairs Required				NA			
0	Scheduled Service				NA			
0	Repairs Required but Operable				NA			
Total Plant and Equipment Hours:		26						

DELAYS-OPPORTUNITY

Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard protection is not compatible with block height nominated in documentation.

Survey data collected for potentially problematic paving areas on foreshore/museum intersection and forest street to advise if additional adjustments required.

Issues around Watercorp Connection-Connection Date now 29/11/25 impacts to Kerbing, Paving and Concrete works, Watercorp have advised that bacteria testing and another pressure test is required

Watercorp Works Request Issued

HSEQ MESSAGES

TCD - Monthly Safety Focus:

Cyclones & Wet Weather

TCD - Daily Safety Focus:

Hydration & Cool zones

Hazards Reported:

Nil

Incident Free Days

9

Other Notes

NA

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Tree Installs Completed

Paving continues along North East

Commenceed Flushing Water Pipe in Laneway

Ongoing Prep for planting in Garden Beds on Saturday

Red Asphalt Installed

Photos





