



TCD DAILY FIELD REPORT

Project Name: Batavia Station Square **Date:** 16/05/2025
Project Location: Geraldton **Day:** Friday
Project Number: TCD-1816 **Start:** 7:00
Report Number: 10 **Finish:** 17:00

WEATHER & GROUND CONDITIONS

Temperature: 28 degrees **Wind:** 21 km/h E **Precip:** 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	9
GRIFFITHS, Daniel	Project Manager	10				Jayden Brecz	Service Locator	8
GRIFFITHS, Ashley	Supervisor	10				Greame Tuffloy	Service Locator	8
Total Indirect Personnel onsite:	2					Total Subcontractor on-site:	3	
Total Indirect Personnel hours:	20					Total Subcontractor hours:	25	
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	2	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025	2				Site Sentry Tower		2
Watercart	WC04	5				Skip Bin		1
8T Excavator	AMG 014	3				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008	4				Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03							
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
0	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		18						

DELAYS-OPPORTUNITY

HSEQ MESSAGES

TCD - Monthly Safety Focus: JHA
TCD - Daily Safety Focus: Loading and unloading
Hazards Reported: Nil
Incident Free Days: 14
Other Notes:

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Geotech Consultant Engaged
Additional local sand sources explored
Smooth Drum/ Padfoot onsite

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Basecourse for access track onsite

Ongoing Vegetation Strip

Service location forrest street

Additional Temp Fencing onsite

PHOTOS

