

| | | | | | | | | |
|------------------------|--|--|------------------------|--|--|---------|--|--|
| TCD DAILY FIELD REPORT | | | | | | | | |
| Project Name: | | | Batavia Station Square | | | Date: | | |
| Project Location: | | | Geraldton | | | Day: | | |
| Project Number: | | | TCD-1816 | | | Start: | | |
| Report Number: | | | 152 | | | Finish: | | |

| | | | | | | | | |
|--|--|--|--|--|--|--|--|--|
| WEATHER & GROUND CONDITIONS | | | | | | | | |
| Temperature: 13-27°C, Wind: 40 km/h SW, Precip: 0 mm | | | | | | | | |

| | | | | | | | | |
|----------------------------------|-------------------------|-------|--------------------------------|----------|-------|------------------------------|------------|-------|
| PERSONNEL | | | | | | | | |
| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | Asmatullayev, Ikhtiyar | Labourer | 12 | McAuliffe, Daniel | Operator | |
| GRIFFITHS, Daniel | Project Manager | 12 | McGahon,Aideen | Operator | 12 | Mosley,Joshua | Surveyor | 3 |
| O'SHEA, John | Senior Project Engineer | | | | | Levy, Laurent | Operator | 10 |
| GRIFFITHS, Ashley | Supervisor | 10 | | | | Griffiths, Jaquai | Operator | 10 |
| THOMPSON,Cheryl | HSET | | | | | McConnell, Adam | Labourer | 12 |
| TONER, Ultan | Supervisor | 12 | | | | Henelly, DJ | Labourer | 12 |
| SKINNER, Jamie | Supervisor | 12 | | | | Pavers | Pavers | 30 |
| JOGI, Amit | Project Engineer | 12 | | | | Think Water | Irrigation | 8 |
| | | | | | | | | |
| Total Indirect Personnel onsite: | | 5 | Total Direct Personnel onsite: | | 2 | Total Subcontractor on-site: | | 7 |
| Total Indirect Personnel hours: | | 58 | Total Direct Personnel hours: | | 24 | Total Subcontractor hours: | | 85 |

| | | | | | | | | |
|----------------------------------|-------------------------------|-----|----------|--------|-----|--------------------|---------|-----|
| PLANT & EQUIPMENT | | | | | | | | |
| Plant | ID | Hrs | Vehicles | ID | QTY | Site Facilities | ID | Qty |
| IT Loader | LD011 | 5 | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | | Hilux | 1DLV04 | 1 | Sea Container 20ft | 951200 | 1 |
| Watercart | A119 | 3 | | | | Site Sentry Tower | NA | 2 |
| 8T Excavator | AMG 014 | | | | | Skip Bin | NA | 1 |
| Mini Tipper | SLS04 | 6 | | | | Hydrocarbon Bund | NA | 1 |
| Skid Steer | SLS03 | 2 | | | | Temp Fence | NA | 1 |
| 1t Excavator | SLS02 | | | | | | | |
| 1t Excavator | DEX30 | | | | | | | |
| 8T Excavator (Wheeled) | BCC12 | | | | | | | |
| 14t Excavator with GPS | EX197 | 9.5 | | | | | | |
| Roller | R538 | 2.5 | | | | | | |
| 0 | Repairs Required | | NA | | | | | |
| 0 | Scheduled Service | | NA | | | | | |
| 0 | Repairs Required but Operable | | NA | | | | | |
| Total Plant and Equipment Hours: | | 28 | | | | | | |

| | | | | | | | | |
|--|--|--|--|--|--|--|--|--|
| DELAYS-OPPORTUNITY | | | | | | | | |
| Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard protection is not compatible with block height nominated in documentation. | | | | | | | | |
| Survey data collected for potentially problematic paving areas on foreshore/museum intersection and forest street to advise if additional adjustments required. | | | | | | | | |
| Lateral reticulation pipes hit multiple times during NBN pit installation due to relocation within NBN alignment. Multitude of rework identified. | | | | | | | | |
| Vacuum truck used for light poles in locations indicating possible service interfaces. | | | | | | | | |
| Issues around Watercorp Connection Identified | | | | | | | | |

| | |
|-----------------------------|------------------------|
| HSEQ MESSAGES | |
| TCD - Monthly Safety Focus: | Cyclones & Wet Weather |
| TCD - Daily Safety Focus: | Attention to details |
| Hazards Reported: | Nil |
| Incident Free Days | 4 |
| Other Notes | NA |

| | | |
|---------------------|-----|----------|
| INCIDENTS & REPORTS | | |
| | QTY | Comments |
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

| | |
|--|--|
| COMMUNICATIONS | |
| TGS MB1119-05 Scheme D implemented | |
| PRODUCTION (CONSTRUCTION STATUS & PROGRESS) | |
| Ground Prep works and rolling for Paving along north west is ongoing | |
| Paving at intersection is ongoing | |
| Concrete poured for Furniture footings | |
| Electrical conduits installation in Laneway is ongoing | |
| Installation of sprinklers on irrigation line is ongoing | |
| General Site Tidy | |
| Preparation for Garden Beds at chambers street completed | |



