



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	5/06/2025
Project Location:	Geraldton	Day:	Thursday
Project Number:	TCD-1816	Start:	7:00
Report Number:	24	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 24 degrees    Wind: 37 km/h S    Precip: 8 mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer	10				Daniel McAuffile	Operator	10
GRIFFITHS, Ashley	Supervisor	10				Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
Total Indirect Personnel onsite:	3					Total Subcontractor on-site:		4
Total Indirect Personnel hours:	30					Total Subcontractor hours:		40
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	5	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15	10	6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Posittrak	AMG 025	8				Site Sentry Tower		2
Watercart	WC04					Skip Bin		1
8T Excavator	AMG 014	10				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008	10				Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	0						
Grader	SLS01	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
1	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		53						

DELAYS-OPPORTUNITY

Issues with existing basecourse in lots identified

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Safe Driving
TCD - Daily Safety Focus:	Plant on Plant Interaction
Hazards Reported:	Nil
Incident Free Days	26
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Potential issue identified with existing gravel carpark tbc

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Mix material to Eastern Boundary Northern Lots
Laying of Drainage Line Northern Lots
Minor Hydrocarbon. Cleaned up waste to be taken off site in Hydrocarbon IBC at the end of project



PHOTOS

