

Date:	31/10/2025
Day:	Friday
Start:	6:00
Finish:	18:30

Temperature: 15-22°C, Wind: 20 km/h WNW, Precip: 0 mm

PLANT & EQUIPMENT								
Plant	ID	Hrs	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	A119	3				Site Sentry Tower	NA	2
8T Excavator	AMG 014					Skip Bin	NA	1
Mini Tipper	SLS04	9				Hydrocarbon Bund	NA	1
Skid Steer	SLS03	6				Temp Fence	NA	1
1t Excavator	SLS02	8						
8T Excavator (Wheeled)	BCC12							
14t Excavator with GPS	EX197							
Posittrak SSL	SSL08							
IT Loader	LD011	5						
0	Repairs Required				NA			
0	Scheduled Service				NA			
0	Repairs Required but Operable				NA			
Total Plant and Equipment Hours:		24						

Further issues identified with limestone blockwork / kerbing interface as limestone wall depth and finished level trip hazard potential is not compatible with block height nominated in documentation. Survey data collected for potentially problematic paving areas on foreshore/museum intersection and forest street to advise if additional adjustments required.

Lateral reticulation pipes hit multiple times during NBN pit installation due to relocation within NBN alignment. Multitude of rework identified.

Vacuum truck used for lightpoles in locations indicating possible service interfaces.

Chambers monument lightpole impacted by relocated services

Lightpole adjoining southern verandah interfacing with relocated electrical needed to be relocated closer to road. Lightpole inside garden bed relocated outside garden bed at client direction

Changes occurred after light poles were vacuum excavated.

Final Level of Northern Lots Determined

Issues around Traffic Control have been identified

TCD - Monthly Safety Focus:	Prestart Checks
TCD - Daily Safety Focus:	Hydration
Hazards Reported:	Nil
Incident Free Days	2
Other Notes	NA

COMMUNICATIONS

Installation of Signages on Monument Pro

Flushing or irrigation lines is ongoing. Remaining to be completed on Monday.
Installation of Paver along NE completed and section tidy up is ongoing
Electrical pits raised to correct levels
Placement of root deflector in tree pits is ongoing
Ground Prep for paving is ongoing

