



TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	9/06/2025
Project Location:	Geraldton	Day:	Monday
Project Number:	TCD-1816	Start:	7:00
Report Number:	26	Finish:	17:00

WEATHER & GROUND CONDITIONS

Temperature: 26 degrees Wind: 43 km/h NE Precip: 0mm

PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager					Khegan Brockman	Labourer	10
GRIFFITHS, Daniel	Project Manager	10				Laurent Levy	Operator	10
O'SHEA, John	Senior Project Engineer					Daniel McAuffie	Operator	10
GRIFFITHS, Ashley	Supervisor					Jachai Griffiths	Operator	
LOW, June	HSET					O'Brian, Jamie	Operator	10
Total Indirect Personnel onsite:	1					Total Subcontractor on-site:		4
Total Indirect Personnel hours:	10					Total Subcontractor hours:		40
Total Direct Personnel onsite:	0							
Total Direct Personnel hours:	0							

PLANT & EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18		Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		6 Wheel Tipper	AMG04	1	Sea Container 20ft	951200	1
Positrak	AMG 025					Site Sentry Tower		2
Watercart	WC04	10				Skip Bin		1
8T Excavator	AMG 014	5				Hydrocarbon Bund		1
6 Wheel Tipper	AMG 008					Temp Fence		1
Padfoot/ Smooth Drum Roller	RR 03	10						
Grader	SLS01	10						
0	Repairs Required		N/A					
0	Scheduled Service		N/A					
1	Repairs required but operable		N/A					
Total Plant and Equipment Hours:		35						

DELAYS-OPPORTUNITY

Issues with existing basecourse in lots identified

HSEQ MESSAGES

TCD - Monthly Safety Focus:	Safe Driving
TCD - Daily Safety Focus:	Control of Vehicle Movement
Hazards Reported:	Nil
Incident Free Days	28
Other Notes	

INCIDENTS & REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

COMMUNICATIONS

Basecourse Cleared From Lot Boundary
TGS MB1119-01 Implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Compaction Test Results to lot 119 and mixed material returned conforming
Backfill Drainage line to Northern Lots
Placement of fill to Northern Lots Approx 500t installed

PHOTOS

