

TCD DAILY FIELD REPORT

| | | | |
|--------------------------|------------------------|----------------|-----------|
| Project Name: | Batavia Station Square | Date: | 4/09/2025 |
| Project Location: | Geraldton | Day: | Thursday |
| Project Number: | TCD-1816 | Start: | 6:00 |
| Report Number: | 99 | Finish: | 17:00 |

WEATHER & GROUND CONDITIONS

Temperature: 21 degrees Wind: 33km/h W Precip: 0 mm

PERSONNEL

| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
|---|-------------------------|-------|------------------------|----------|-------|-------------------------------------|----------------------|-----------|
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | Asmatullayev, Ikhtiyar | Labourer | 11 | Khegan Brockman | Labourer | 10 |
| GRIFFITHS, Daniel | Project Manager | 11 | Hanly, Thomas | Operator | 11 | Daniel McAuffie | Operator | 10 |
| O'SHEA, John | Senior Project Engineer | 11 | | | | Jachai Griffiths | Operator | |
| GRIFFITHS, Ashley | Supervisor | | | | | O'Brian, Jamie | Operator | 10 |
| LOW, June | HSET | | | | | O'Reilly, James | Operator | |
| SKINNER, Jamie | Supervisor | 11 | | | | Dixon, Warren | Irrigation Installer | |
| | | | | | | Mosley, Joshua | Surveyor | 4 |
| | | | | | | Sealing Crew | Catwest | 6 |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| Total Indirect Personnel onsite: | 3 | | | | | Total Subcontractor on-site: | | 5 |
| Total Indirect Personnel hours: | 33 | | | | | Total Subcontractor hours: | | 40 |
| Total Direct Personnel onsite: | 2 | | | | | | | |
| Total Direct Personnel hours: | 22 | | | | | | | |

PLANT & EQUIPMENT

| Plant | ID | Hours | Vehicles | ID | QTY | Site Facilities | ID | Qty |
|---|-------------------|-----------|----------|----------|-----|--------------------|---------|-----|
| Komatsu WA320 | FWL18 | 5 | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | | Hilux | 1DAH:400 | 1 | Sea Container 20ft | 951200 | 1 |
| Watercart | WC04 | 10 | | | | Site Sentry Tower | | 2 |
| 8T Excavator | AMG 014 | | | | | Skip Bin | | 1 |
| Mini Tipper | SLS05 | | | | | Hydrocarbon Bund | | 1 |
| 1 t Excavator | SLS03 | | | | | Temp Fence | | 1 |
| 14t Excavator with GPS | EX153 | 8 | | | | | | |
| 5t Excavator | A118 | | | | | | | |
| Padfoot/ Smooth Drum Roller | RR 03 | 5 | | | | | | |
| Multi Roller | 256 | 8 | | | | | | |
| Positrak SSL | SSL08 | 5 | | | | | | |
| Grader | SLS01 | | | | | | | |
| | | | | | | | | |
| 0 | Repairs Required | | N/A | | | | | |
| 0 | Scheduled Service | | N/A | | | | | |
| 0 | | | N/A | | | | | |
| Total Plant and Equipment Hours: | | 41 | | | | | | |

DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark
Kerbing Plan reissued by TCD
Awaiting Direction on Service Clash Forrest Street
Awaiting Confirmation on Batters Treatment
Awaiting finalised fencing details
Awaiting COGG confirmation on "Ballast Pile"
Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal

HSEQ MESSAGES

| | |
|------------------------------------|----------------------|
| TCD - Monthly Safety Focus: | Underground Services |
| TCD - Daily Safety Focus: | SIMOPS |
| Hazards Reported: | Nil |
| Incident Free Days | 14 |
| Other Notes | |

INCIDENTS & REPORTS

| | QTY | Comments |
|-----------------|----------|----------|
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Proof roll inspection with COGG Lateral install into garden beds@ Bayly street end
Spray seal and 7mm chip installed and rolled
Northern lots batter trimming 1:6 batter
Sub-grade box-out@ Bayly street end

Photos

