



TCD DAILY FIELD REPORT

Project Name: Batavia Station Square Date: 22/07/2025
 Project Location: Geraldton Day: Tuesday
 Project Number: TCD-1816 Start: 7:00
 Report Number: 60 Finish: 17:00

WEATHER & GROUND CONDITIONS

Temperature: 18 degrees Wind 28 km/h NNE Precip: 0 mm

PERSONNEL

| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
|---|-------------------------|-------|-------------|----------|-------|-------------------------------------|------------|-------|
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | | | | Khegan Brockman | Labourer | 10 |
| GRIFFITHS, Daniel | Project Manager | 11 | | | | Laurent Levy | Operator | 10 |
| O'SHEA, John | Senior Project Engineer | 10 | | | | Daniel McAuffile | Operator | 10 |
| GRIFFITHS, Ashley | Supervisor | 10 | | | | Jachai Griffiths | Operator | 10 |
| LOW, June | HSET | 10 | | | | O'Brian, Jamie | Operator | 10 |
| Skinner, JAMIE | Supervisor | 11 | | | | Goodwin, Noah | Labourer | 10 |
| | | | | | | Chester, Matt | Gas Fitter | |
| | | | | | | Mounsey, Matt | Gas Fitter | |
| | | | | | | Herring, Levin | Gas Fitter | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| Total Indirect Personnel onsite: | 5 | | | | | Total Subcontractor on-site: | 6 | |
| Total Indirect Personnel hours: | 52 | | | | | Total Subcontractor hours: | 60 | |
| Total Direct Personnel onsite: | 0 | | | | | | | |
| Total Direct Personnel hours: | 0 | | | | | | | |

PLANT & EQUIPMENT

| Plant | ID | Hours | Vehicles | ID | QTY | Site Facilities | ID | Qty |
|---|-------------------------------|-------|----------------|-------|-----|--------------------|---------|-----|
| Komatsu WA320 | FWL18 | 3 | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | 10 | 6 Wheel Tipper | AMG04 | | Sea Container 20ft | 951200 | 1 |
| Positrak | AMG 025 | | | | | Site Sentry Tower | | 2 |
| Watercart | WC04 | 2 | | | | Skip Bin | | 1 |
| 8T Excavator | AMG 014 | 10 | | | | Hydrocarbon Bund | | 1 |
| 6 Wheel Tipper | AMG 008 | | | | | Temp Fence | | 1 |
| Padfoot/ Smooth Drum Roller | RR 03 | 2 | | | | | | |
| Positrak SSL | SSL08 | 10 | | | | | | |
| Grader | SLS01 | | | | | | | |
| 5t Excavator | AMG 007 | | | | | | | |
| 1.5 Excavator | AMG 009 | 2 | | | | | | |
| 5t Excavator | AA 25 | 10 | | | | | | |
| | | | | | | | | |
| 0 | Repairs Required | | N/A | | | | | |
| 0 | Scheduled Service | | N/A | | | | | |
| 0 | Repairs required but operable | | N/A | | | | | |
| Total Plant and Equipment Hours: | 49 | | | | | | | |

DELAYS-OPPORTUNITY

HSEQ MESSAGES

| | |
|-----------------------------|-----------------------|
| TCD - Monthly Safety Focus: | Return to Work |
| TCD - Daily Safety Focus: | Slips Trips and Falls |
| Hazards Reported: | Nil |
| Incident Free Days | 62 |
| Other Notes | |

INCIDENTS & REPORTS

| | QTY | Comments |
|----------|-----|----------|
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Underground Services

Ongoing Drainge Forrest Street Section Inspected by COGG

PHOTOS





TCD DAILY FIELD REPORT

| | | | |
|-------------------|------------------------|---------|------------|
| Project Name: | Batavia Station Square | Date: | 23/07/2025 |
| Project Location: | Geraldton | Day: | Wednesday |
| Project Number: | TCD-1816 | Start: | 7:00 |
| Report Number: | 61 | Finish: | 17:00 |

WEATHER & GROUND CONDITIONS

Temperature: 18 degrees Wind 28 km/h NNE Precip: 0 mm

PERSONNEL

| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
|----------------------------------|-------------------------|-------|-------------|----------|-------|------------------------------|------------|-------|
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | | | | Khegan Brockman | Labourer | 10 |
| GRIFFITHS, Daniel | Project Manager | 11 | | | | Laurent Levy | Operator | 10 |
| O'SHEA, John | Senior Project Engineer | 10 | | | | Daniel McAuffile | Operator | 10 |
| GRIFFITHS, Ashley | Supervisor | 10 | | | | Jachai Griffiths | Operator | 10 |
| LOW, June | HSET | 10 | | | | O'Brian, Jamie | Operator | 10 |
| Skinner, JAMIE | Supervisor | 11 | | | | Goodwin, Noah | Labourer | 10 |
| | | | | | | Chester, Matt | Gas Fitter | |
| | | | | | | Mounsey, Matt | Gas Fitter | |
| | | | | | | Herring, Levin | Gas Fitter | |
| | | | | | | | | |
| | | | | | | | | |
| Total Indirect Personnel onsite: | 5 | | | | | Total Subcontractor on-site: | 6 | |
| Total Indirect Personnel hours: | 52 | | | | | Total Subcontractor hours: | 60 | |
| Total Direct Personnel onsite: | 0 | | | | | | | |
| Total Direct Personnel hours: | 0 | | | | | | | |

PLANT & EQUIPMENT

| Plant | ID | Hours | Vehicles | ID | QTY | Site Facilities | ID | Qty |
|----------------------------------|-------------------------------|-------|----------------|-------|-----|--------------------|---------|-----|
| Komatsu WA320 | FWL18 | 3 | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | 10 | 6 Wheel Tipper | AMG04 | | Sea Container 20ft | 951200 | 1 |
| Positrak | AMG 025 | | | | | Site Sentry Tower | | 2 |
| Watercart | WC04 | 2 | | | | Skip Bin | | 1 |
| 8T Excavator | AMG 014 | 10 | | | | Hydrocarbon Bund | | 1 |
| 6 Wheel Tipper | AMG 008 | | | | | Temp Fence | | 1 |
| Padfoot/ Smooth Drum Roller | RR 03 | 2 | | | | | | |
| Positrak SSL | SSL08 | 10 | | | | | | |
| Grader | SLS01 | | | | | | | |
| 5t Excavator | AMG 007 | | | | | | | |
| 1.5 Excavator | AMG 009 | 2 | | | | | | |
| 5t Excavator | AA 25 | 10 | | | | | | |
| 0 | Repairs Required | | N/A | | | | | |
| 0 | Scheduled Service | | N/A | | | | | |
| 0 | Repairs required but operable | | N/A | | | | | |
| Total Plant and Equipment Hours: | 49 | | | | | | | |

DELAYS-OPPORTUNITY

HSEQ MESSAGES

| | |
|-----------------------------|----------------|
| TCD - Monthly Safety Focus: | Return to Work |
| TCD - Daily Safety Focus: | PPE |
| Hazards Reported: | Nil |
| Incident Free Days | 63 |
| Other Notes | |

INCIDENTS & REPORTS

| | QTY | Comments |
|----------|-----|----------|
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

Progress Meeting

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Underground Services

Ongoing Drainge Forrest Street Section Inspected by COGG

Setting of lids to forrest street

PHOTOS





TCD DAILY FIELD REPORT

| | | | |
|-------------------|------------------------|---------|------------|
| Project Name: | Batavia Station Square | Date: | 24/07/2025 |
| Project Location: | Geraldton | Day: | Thursday |
| Project Number: | TCD-1816 | Start: | 7:00 |
| Report Number: | 62 | Finish: | 17:00 |

WEATHER & GROUND CONDITIONS

Temperature: 16 degrees Wind 69 km/h SW Precip: 38.2 mm

PERSONNEL

| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
|----------------------------------|-------------------------|-------|-------------|----------|-------|------------------------------|------------|-------|
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | | | | Khegan Brockman | Labourer | 10 |
| GRIFFITHS, Daniel | Project Manager | 11 | | | | Laurent Levy | Operator | 10 |
| O'SHEA, John | Senior Project Engineer | | | | | Daniel McAuffile | Operator | 10 |
| GRIFFITHS, Ashley | Supervisor | 10 | | | | Jachai Griffiths | Operator | 10 |
| LOW, June | HSET | | | | | O'Brian, Jamie | Operator | 10 |
| Skinner, JAMIE | Supervisor | 11 | | | | Goodwin, Noah | Labourer | |
| | | | | | | Chester, Matt | Gas Fitter | 5 |
| | | | | | | Mounsey, Matt | Gas Fitter | 5 |
| | | | | | | Herring, Levin | Gas Fitter | |
| | | | | | | | | |
| | | | | | | | | |
| Total Indirect Personnel onsite: | 3 | | | | | Total Subcontractor on-site: | 7 | |
| Total Indirect Personnel hours: | 32 | | | | | Total Subcontractor hours: | 60 | |
| Total Direct Personnel onsite: | 0 | | | | | | | |
| Total Direct Personnel hours: | 0 | | | | | | | |

PLANT & EQUIPMENT

| Plant | ID | Hours | Vehicles | ID | QTY | Site Facilities | ID | Qty |
|----------------------------------|-------------------------------|-------|----------------|-------|-----|--------------------|---------|-----|
| Komatsu WA320 | FWL18 | 3 | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | 10 | 6 Wheel Tipper | AMG04 | | Sea Container 20ft | 951200 | 1 |
| Positrak | AMG 025 | | | | | Site Sentry Tower | | 2 |
| Watercart | WC04 | 2 | | | | Skip Bin | | 1 |
| 8T Excavator | AMG 014 | 10 | | | | Hydrocarbon Bund | | 1 |
| 6 Wheel Tipper | AMG 008 | | | | | Temp Fence | | 1 |
| Padfoot/ Smooth Drum Roller | RR 03 | 2 | | | | | | |
| Positrak SSL | SSL08 | 10 | | | | | | |
| Grader | SLS01 | | | | | | | |
| 5t Excavator | AMG 007 | | | | | | | |
| 1.5 Excavator | AMG 009 | 2 | | | | | | |
| 5t Excavator | AA 25 | 10 | | | | | | |
| 0 | Repairs Required | | N/A | | | | | |
| 0 | Scheduled Service | | N/A | | | | | |
| 0 | Repairs required but operable | | N/A | | | | | |
| Total Plant and Equipment Hours: | 49 | | | | | | | |

DELAYS-OPPORTUNITY

HSEQ MESSAGES

| | |
|-----------------------------|----------------|
| TCD - Monthly Safety Focus: | Return to Work |
| TCD - Daily Safety Focus: | PPE |
| Hazards Reported: | Nil |
| Incident Free Days | 64 |
| Other Notes | |

INCIDENTS & REPORTS

| | QTY | Comments |
|----------|-----|----------|
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

Rain Affected Day

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Underground Services

Completed backfill of drainage to Forrest street

Sink Holes to southern side of site investigated and backfilled

Commenced Cutting of pits for lids

PHOTOS





TCD DAILY FIELD REPORT

| | | | |
|-------------------|------------------------|---------|------------|
| Project Name: | Batavia Station Square | Date: | 25/07/2025 |
| Project Location: | Geraldton | Day: | Friday |
| Project Number: | TCD-1816 | Start: | 7:00 |
| Report Number: | 63 | Finish: | 17:00 |

WEATHER & GROUND CONDITIONS

Temperature: 15 degrees Wind E 35km/h SW Precip: 0.4 mm

PERSONNEL

| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
|----------------------------------|-------------------------|-------|-------------|----------|-------|------------------------------|------------|-------|
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | | | | Khegan Brockman | Labourer | 10 |
| GRIFFITHS, Daniel | Project Manager | 11 | | | | Laurent Levy | Operator | 10 |
| O'SHEA, John | Senior Project Engineer | | | | | Daniel McAuffile | Operator | 10 |
| GRIFFITHS, Ashley | Supervisor | 10 | | | | Jachai Griffiths | Operator | 10 |
| LOW, June | HSET | | | | | O'Brian, Jamie | Operator | 10 |
| Skinner, JAMIE | Supervisor | 12 | | | | Goodwin, Noah | Labourer | |
| | | | | | | Chester, Matt | Gas Fitter | |
| | | | | | | Mounsey, Matt | Gas Fitter | |
| | | | | | | Herring, Levin | Gas Fitter | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| Total Indirect Personnel onsite: | 3 | | | | | Total Subcontractor on-site: | 5 | |
| Total Indirect Personnel hours: | 33 | | | | | Total Subcontractor hours: | 50 | |
| Total Direct Personnel onsite: | 0 | | | | | | | |
| Total Direct Personnel hours: | 0 | | | | | | | |

PLANT & EQUIPMENT

| Plant | ID | Hours | Vehicles | ID | QTY | Site Facilities | ID | Qty |
|----------------------------------|-------------------------------|-------|----------------|-------|-----|--------------------|---------|-----|
| Komatsu WA320 | FWL18 | | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | 10 | 6 Wheel Tipper | AMG04 | | Sea Container 20ft | 951200 | 1 |
| Positrak | AMG 025 | | | | | Site Sentry Tower | | 2 |
| Watercart | WC04 | 1 | | | | Skip Bin | | 1 |
| 8T Excavator | AMG 014 | 10 | | | | Hydrocarbon Bund | | 1 |
| 6 Wheel Tipper | AMG 008 | | | | | Temp Fence | | 1 |
| Padfoot/ Smooth Drum Roller | RR 03 | | | | | | | |
| Positrak SSL | SSL08 | 10 | | | | | | |
| Grader | SLS01 | | | | | | | |
| 5t Excavator | AMG 007 | | | | | | | |
| 1.5 Excavator | AMG 009 | 5 | | | | | | |
| 5t Excavator | AA 25 | 10 | | | | | | |
| | | | | | | | | |
| 0 | Repairs Required | | N/A | | | | | |
| 0 | Scheduled Service | | N/A | | | | | |
| 0 | Repairs required but operable | | N/A | | | | | |
| Total Plant and Equipment Hours: | | 46 | | | | | | |

DELAYS-OPPORTUNITY

HSEQ MESSAGES

| | |
|-----------------------------|-----------------|
| TCD - Monthly Safety Focus: | Return to Work |
| TCD - Daily Safety Focus: | Driving on site |
| Hazards Reported: | Nil |
| Incident Free Days | 65 |
| Other Notes | |

INCIDENTS & REPORTS

| | QTY | Comments |
|----------|-----|----------|
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Ongoing Underground Services
 Completed backfill of drainage to Forrest street
 Installation of irrigation sleeves
 Ongoing cutting for lids to drainage pids

PHOTOS





TCD DAILY FIELD REPORT

| | | | |
|-------------------|------------------------|---------|------------|
| Project Name: | Batavia Station Square | Date: | 26/07/2025 |
| Project Location: | Geraldton | Day: | Saturday |
| Project Number: | TCD-1816 | Start: | 7:00 |
| Report Number: | 64 | Finish: | 17:00 |

WEATHER & GROUND CONDITIONS

Temperature: 17 degrees Wind 33km/h NE Precip: 0 mm

PERSONNEL

| TCD Indirects | | | TCD Directs | | | Subcontractors | | |
|----------------------------------|-------------------------|-------|-------------|----------|-------|------------------------------|------------|-------|
| Name | Position | Hours | Name | Position | Hours | Name | Position | Hours |
| WATKINS, Steve | Civil Manager | | | | | Khegan Brockman | Labourer | |
| GRIFFITHS, Daniel | Project Manager | 10 | | | | Laurent Levy | Operator | 9 |
| O'SHEA, John | Senior Project Engineer | | | | | Daniel McAuffile | Operator | 7 |
| GRIFFITHS, Ashley | Supervisor | 9 | | | | Jachai Griffiths | Operator | 9 |
| LOW, June | HSET | | | | | O'Brian, Jamie | Operator | 7 |
| Skinner, JAMIE | Supervisor | | | | | Goodwin, Noah | Labourer | |
| | | | | | | Chester, Matt | Gas Fitter | |
| | | | | | | Mounsey, Matt | Gas Fitter | |
| | | | | | | Herring, Levin | Gas Fitter | |
| | | | | | | | | |
| | | | | | | | | |
| Total Indirect Personnel onsite: | 2 | | | | | Total Subcontractor on-site: | 4 | |
| Total Indirect Personnel hours: | 19 | | | | | Total Subcontractor hours: | 32 | |
| Total Direct Personnel onsite: | 0 | | | | | | | |
| Total Direct Personnel hours: | 0 | | | | | | | |

PLANT & EQUIPMENT

| Plant | ID | Hours | Vehicles | ID | QTY | Site Facilities | ID | Qty |
|----------------------------------|-------------------------------|-------|----------------|-------|-----|--------------------|---------|-----|
| Komatsu WA320 | FWL18 | | Hilux | DLV90 | 1 | Office 40ft | 9255540 | 1 |
| Wacker Neuson DPU | DPC15 | 3 | 6 Wheel Tipper | AMG04 | | Sea Container 20ft | 951200 | 1 |
| Positrak | AMG 025 | | | | | Site Sentry Tower | | 2 |
| Watercart | WC04 | | | | | Skip Bin | | 1 |
| 8T Excavator | AMG 014 | 4 | | | | Hydrocarbon Bund | | 1 |
| 6 Wheel Tipper | AMG 008 | | | | | Temp Fence | | 1 |
| Padfoot/ Smooth Drum Roller | RR 03 | | | | | | | |
| Positrak SSL | SSL08 | | | | | | | |
| Grader | SLS01 | | | | | | | |
| 5t Excavator | AMG 007 | | | | | | | |
| 1.5 Excavator | AMG 009 | | | | | | | |
| 5t Excavator | AA 25 | 5 | | | | | | |
| 0 | Repairs Required | | N/A | | | | | |
| 0 | Scheduled Service | | N/A | | | | | |
| 0 | Repairs required but operable | | N/A | | | | | |
| Total Plant and Equipment Hours: | | 12 | | | | | | |

DELAYS-OPPORTUNITY

HSEQ MESSAGES

| | |
|-----------------------------|-------------------------|
| TCD - Monthly Safety Focus: | Return to Work |
| TCD - Daily Safety Focus: | Working around Trenches |
| Hazards Reported: | Nil |
| Incident Free Days | 66 |
| Other Notes | |

INCIDENTS & REPORTS

| | QTY | Comments |
|----------|-----|----------|
| INCIDENT | 0 | NA |
| IR | 0 | NA |
| NCR | 0 | NA |

COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

PRODUCTION (CONSTRUCTION STATUS & PROGRESS)

Backfilling of Underground Services
 Removal of Rubbish
 Install 1 irrigation sleeve