

## TCD DAILY FIELD REPORT

Project Name:	Batavia Station Square	Date:	20/09/2025
Project Location:	Geraldton	Day:	Saturday
Project Number:	TCD-1816	Start:	6:00
Report Number:	112	Finish:	18:00

## WEATHER &amp; GROUND CONDITIONS

Temperature: 25 degrees Wind: 39km/h SSE Precip: 0.2 mm

## PERSONNEL

TCD Indirects			TCD Directs			Subcontractors		
Name	Position	Hours	Name	Position	Hours	Name	Position	Hours
WATKINS, Steve	Civil Manager		Asmatullayev, Ikhtiyar	Labourer	12	Khegan Brockman	Labourer	0
GRIFFITHS, Daniel	Project Manager	12	Hanly, Thomas	Operator	12	Daniel McAuffile	Operator	0
O'SHEA, John	Senior Project Engineer		McGahon, Aideen	Operator	12	O'Brian, Jamie	Operator	0
GRIFFITHS, Ashley	Supervisor					Mosley, Joshua	Surveyor	2
THOMPSON, Cheryl	HSET					Mullin, Connell	Operator	12
SKINNER, Jamie	Supervisor							
TONER, Ultan	Supervisor	12					Pavers (ACP)	
							Yelland, Tony	Paving Foreman
							Pavers x 5	Pavers
							Oaks Civil	
							Traffic Controllers x5	Traffic Controller
								62.5
Total Indirect Personnel onsite:	2							
Total Indirect Personnel hours:	24							
Total Direct Personnel onsite:	3						Total Subcontractor on-site:	13
Total Direct Personnel hours:	36						Total Subcontractor hours:	136.5

## PLANT &amp; EQUIPMENT

Plant	ID	Hours	Vehicles	ID	QTY	Site Facilities	ID	Qty
Komatsu WA320	FWL18	2	Hilux	DLV90	1	Office 40ft	9255540	1
Wacker Neuson DPU	DPC15		Hilux	1DLV04	1	Sea Container 20ft	951200	1
Watercart	WC04	3				Site Sentry Tower		2
8T Excavator	AMG 014					Skip Bin		1
Mini Tipper	SLS05	5				Hydrocarbon Bund		1
1 t Excavator	SLS03	5				Temp Fence		1
14t Excavator with GPS	EX153	7						
5t Excavator	A118	2						
Padfoot/ Smooth Drum Roller	RR 03	2						
Multi Roller	256	3						
Positrak SSL	SSL08	5						
6 Wheel Tipper	T091	5						
Grader	SLS01							
0	Repairs Required		N/A					
1	Scheduled Service		Smooth Drum Roller					
0			N/A					
Total Plant and Equipment Hours:	39							

## DELAYS-OPPORTUNITY

New Detail Provided on Centrelink Carpark  
 Kerbing Plan reissued by TCD  
 Awaiting Direction on Service Clash Forrest Street  
 Awaiting Confirmation on Batters Treatment  
 Awaiting finalised fencing details  
 Awaiting COGG confirmation on "Ballast Pile"  
 Instructions Provided for Laneway Sewer, Drainage and Light Pole Removal  
 Noted Additional Material needed to be removed beneath the pavers  
 Confirmed alignment shift of south eastern tie in to flush kerb alignment

## HSEQ MESSAGES

TCD - Monthly Safety Focus:	Underground Services
TCD - Daily Safety Focus:	Shut Down Area, Positive Comms and Keep Clear of Machinery
Hazards Reported:	Nil
Incident Free Days	25
Other Notes	

## INCIDENTS &amp; REPORTS

	QTY	Comments
INCIDENT	0	NA
IR	0	NA
NCR	0	NA

## COMMUNICATIONS

TGS MB1119-05 Scheme D implemented

TGS MB1119-07A implemented

## PRODUCTION (CONSTRUCTION STATUS &amp; PROGRESS)

Commencement of Paving Installation

Trimming of batters and verges

Photos

